

## Annexure-II

New Assets in 2012-13 Considered in YTC data for computation of POC Charges for Application Period Oct'12-Mar'13  
Expected V/s Actual DOCO of New assets

<u>Sl No</u>	<u>Region</u>	<u>Project Name</u>	<u>Assets in the Petition</u>	<u>Anticipated DOCO</u>	<u>Actual DOCO</u>	<u>Present Status of DOCO</u>	<u>Reasons for Delay</u>
1	SR	SS-12	LILO of 400 KV S/C Somanhalli-Hoody Line and LILO of 400 KV S/C Neelamagla-Hoody at Yalahanka with 1 x 63 MVAR 420 KV Bus Reactor at Yalahanka GIS	01.07.2012	Not Yet	Dec'13	Severe ROW problem continues despite rigorous efforts by POWERGRID even after taking up matter with Govt & State Authorities.
2	NR	Parbati III HEP	Combined Assets (i): LILO of 400 kV PARBATI-II-KOLDAM ckt-I at Parbati Pooling point along with associated bays, (ii): LILO of 400 kV Parbati-II-Koldam ckt-II at Parbati Pooling point along with associated bays and LILO of 400 kV Parbati-III Koldam at Parbati Pooling point along with associated bays, (iii): 400 kV D/C Parbati Pooling Point-Amritsar Line along with associated bays and (iv): 80 MVAR Bus Reactor Parbati at Pooling Point along with associated bays.	01.09.2012	Not Yet	May'13	Forest clearance was delayed and received in Sep'12 only. Implementation further hampered due to state elections in Nov-12 & recent extreme cold weather/snow conditions. Presently work is proceeding ahead and expected to be over by May'13
3	NR	Sasan Mundra UMPP	400 kV D/C Quad Agra Sikar TL, 400 kV D/C twin Sikar jaipur TL	01.09.2012	Not Yet	Jun-13	Severe ROW problem affected execution. Expected to be completed by Jun'13.
4	NR		Agra-Jatikalana 765 kV S/C TL	01.01.2013	Not Yet	Mar-13	Delay due to ROW problems. Expected to be ready by Mar'13.
5	NR	765 KV System for for Central part of Northern Grid Part-I	765 KV S/C Agra Meerut Line	01.12.2012	Not Yet	Apr-13	Due to standing crops (potato), work was hampered. Expected to be ready by Apr'13.
6	NR		765 KV S/C Meerut- Bhiwani line alongwith associated bays at Meerut & Bhiwani	1.07.2012	Not Yet	Jun-13	Severe ROW problem is being faced and at no. of places work is being executed under police protection. Expected to be completed by Jun'13.
7	ER	ERSS-III	LILO of one ckt. of 400 kV D/C Baripada-Mendhasal Transmission Line at Dubri and associated bays at Dubri alongwith one no. Bus Reactor at Dubri	01.04.2012	Not Yet	Jun-13	ROW problem & delay in forest clearance. Expected to be completed by Jun'13.
8	ER		(i) 400 kV D/C (Quad) Ranchi(New) - Ranchi(Old) - I T/L and associated 400 kV line bays at Ranchi(New) S/s & Ranchi(Old) S/s	01.09.2012	Not Yet	Dec-13	Construction works held up due to obstruction by NHA. Further, commissioning shall be possible with that of Ranchi-Sipat line. Expected to be completed by Dec'13.
9	ER		(ii) 400 kV D/C (Quad) Ranchi(New) - Ranchi(Old) - II T/L and associated 400 kV line bays at Ranchi(New) S/s & Ranchi(Old) S/s	01.09.2012	Not Yet	Dec-13	
10	ER		(iii) 765/415 KV, 3x500 MVA ICT II at Ranchi alongwith associated bays at 765KV Ranchi S/s	01.09.2012	Not Yet	Dec-13	
11	NER		Asset (IV) 400 kV Silchar- Purbakanchanbari line (charged at 132 kV) alongwith associated bays	01.07.2012	Not Yet	Jul-13	Work hampered due to severe ROW problem. Work is being done under police protection. Land owners have constructed houses under the line route.
12	WR	Navi Mumbai GIS WRSS V	400/220 kV New GIS S/S at Navi Mumbai along with LILO of Lonikhand-Kalwa TL (Ant. DOCO: 01.04.12)	01.04.2012	Not Yet	Completion uncertain	Severe ROW problem continue to persist.
13	WR		Upgradation of existing Bina-Gwalior Ckt 2 TL at 765 kV level along with associated bays at Bina S/S & Gwalior S/S	10/1/2012	Not Yet	Mar-13	Due to delays in shutdown, Now system is being planned for upgradation in Mar'13.
14	WR		400 kV D/C Bina-Bina (MPPTCL) Ckt 3 & 4 TL along with associated bays at Bina (MPPTCL) S/S	10/1/2012	Not Yet	Mar-13	
15	ER	ERSS-III	Asset (I) LILO of 400 kV S/C Baripada-Rengali TL and associated bays at Keonjhar	12/1/2012	01.02.13	-	Line already commissioned in Jan'13.