

**CENTRAL ELECTRICITY REGULATORY COMMISSION  
NEW DELHI**

**PETITION NO.528/TT/2014**

**Coram:**

**Shri A.S. Bakshi, Member  
Dr. M. K. Iyer, Member**

**Date of Hearing :27.01.2016  
Date of Order :17.02.2016**

**In the Matter of:**

Truing up of transmission tariff for 2009-14 tariff block under Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2009 and determination of transmission tariff for 2014-19 tariff block under Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2014 for 400 kV S/C Chamera II pooling station at Rajera with 400/220 kV 315 MVA ICT-I and ICT-II under Chamera II GIS pooling station at Rajera with 80 MVAR Bus reactor at Pooling point under Chamera II System.

**And in the Matter of:**

Power Grid Corporation of India Ltd,  
SAUDAMINI, Plot No.-2, Sector-29,  
Gurgaon-122001 (Haryana)

**.....Petitioner**

**Versus**

1. Rajasthan Rajya Vidyut Prasaran Nigam Limited.  
Vidyut Bhawan, Vidyut Marg,  
Jaipur-302 005

2. Ajmer Vidyut Vitran Nigam Limited.  
400 kV GSS Building (Ground Floor), Ajmer Road  
Heerapura, Jaipur

3. Jaipur Vidyut Vitran Nigam Limited.  
400 kV GSS Building (Ground Floor), Ajmer Road  
Heerapura, Jaipur

4. Jodhpur Vidyut Vitran Nigam Limited.  
400 kV GSS Building (Ground Floor), Ajmer Road



Heerapura, Jaipur

5. Himachal Pradesh State Electricity Board,  
Vidyut Bhawan,  
Kumar House Complex Building II  
Shimla-171004

6. Punjab State Power Corporation Limited.  
Thermal Shed T1 A, Near 22 Phatak  
Patiala-147001

7. Haryana Power Purchase Centre  
Shakti Bhawan, Sector-6  
Panchkula (Haryana) 134 109

8. Power Development Deptt.  
Govt. of Jammu & Kashmir  
Mini Secretariat, Jammu

9. Uttar Pradesh Power Corporation Limited.  
Shakti Bhawan, 14, Ashok Marg  
Lucknow- 226001

10. Delhi Transco Limited.  
Shakti Sadan, Kotla Road  
New Delhi- 110002

11. BSES Yamuna Power Limited.  
BSES Bhawan, Nehru Place  
New Delhi

12. BSES Rajdhani Power Limited.  
BSES Bhawan, Nehru Place  
New Delhi

13. North Delhi Power Limited.  
Power Trading & Load Dispatch Group  
Cennet Building  
Pitampura, New Delhi-110034

14. Chandigarh Administration  
Sector-9, Chandigarh

15. Uttarakhand Power Corporation Limited.  
Urja Bhawan, Kanwali Road  
Dehradun



16. North Central Railway  
Allahabad

17. New Delhi Municipal Council  
Palika Kendra, Sansad Marg  
New Delhi-110002

.....Respondents

The following were present:

For Petitioner: Shri M.M. Mondal, PGCIL  
Shri S.K Venkatesan, PGCIL  
Shri S.S. Raju, PGCIL  
Smt. Sangeeta Edwards, PGCIL  
Shri S.C. Taneja, PGCIL  
Shri Jasbir Singh, PGCIL  
Shri Rakesh Prasad, PGCIL  
Shri Anshul Garg, PGCIL  
Smt. Treepti Sonkatar, PGCIL

For Respondents: Shri R. B. Sharma, Advocate, BRPL  
Shri S. K. Agarwal, Advocate, Rajasthan Discoms  
Shri S.P. Das, Advocate, Rajasthan Discoms  
Shri B.L. Sharma, Rajasthan Discom

### **ORDER**

The petition has been filed by Power Grid Corporation of India Limited (hereinafter referred to as “the petitioner”) for revision of tariff under Regulation 6 of the Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2009 (hereinafter referred to as “the 2009 Tariff Regulations”) based on truing up of capital expenditure for the period COD (1.11.2011) to 31.3.2014 and for determination of tariff under Central Electricity Regulatory Commission (Terms and Conditions of Tariff) Regulations, 2014 (hereinafter referred to as “the 2014 Tariff Regulations”) for the period from 1.4.2014 to 31.3.2019 in respect of for 400 kV S/C Chamera II pooling Station at Rajera with 400/220 kV 315 MVA ICT-I and ICT-II under Chamera II GIS pooling station at Rajera with 80 MVAR Bus reactor at



Pooling point under Chamera II System (hereinafter referred to as "the transmission asset").

2. The respondents are distribution licensees, who are procuring transmission service from the petitioner, mainly beneficiaries of Northern Region.

3. The brief facts of the case are as follows:-

a) The administrative approval and expenditure sanction of the transmission scheme was accorded by the Board of Directors of the petitioner's company vide Memorandum No. C/CP/GIS dated 7.9.2007 at an estimated cost ₹26210 lakh including IDC of ₹1656 lakh based on 1<sup>st</sup> quarter, 2007 price level. The transmission assets were commissioned on 1.11.2011.

b) The annual transmissions charges for 2009-14 tariff period for the transmission asset were determined vide order dated 2.1.2013 in Petition No. 94/TT/2011 based on admitted capital cost of ₹17135.20 lakh for the transmission asset as on COD and estimated additional capital expenditure of ₹1412.05 lakh for 2011-12 and ₹1849.56 lakh for 2012-13 for truing up of tariff for 2009-14 tariff period. The time and cost over-run of 19 months and 286% respectively was condoned in order dated 2.1.2013 in Petition No. 94/TT/2011.

c) The annual fixed charges were determined vide order dated 2.1.2013 in Petition No. 94/TT/2011 based on the above capital cost and estimated additional capital expenditure for the transmission assets during 2009-14 is given below:-



(₹ in lakh)

| <b>Particulars</b>          | <b>2011-12</b> | <b>2012-13</b> | <b>2013-14</b> |
|-----------------------------|----------------|----------------|----------------|
| Depreciation                | 380.82         | 967.62         | 984.20         |
| Interest on Loan            | 458.30         | 1141.21        | 1111.13        |
| Return on Equity            | 389.85         | 1021.17        | 1069.67        |
| Interest on Working Capital | 36.02          | 91.62          | 93.98          |
| O & M Expenses              | 239.23         | 606.96         | 641.67         |
| <b>Total</b>                | <b>1504.22</b> | <b>3828.58</b> | <b>3900.65</b> |

4. As per Regulation 6 of the 2009 Tariff Regulations, the Commission shall carry out truing up exercise along with the tariff petition filed for the next tariff period, with respect to the capital expenditure including additional capital expenditure incurred up to 31.3.2014, as admitted by the Commission after prudence check at the time of truing up. Further, as per Regulation 15 of the 2009 Tariff Regulations, the petitioner is required to adjust the yearly impact of MAT rate in the truing up petition for 2009-14 tariff period.

5. In this context, the petitioner has filed the instant petition on 21.11.2014, for revision of tariff for the tariff period 2009-14 in accordance with Regulation 6 of the 2009 Tariff Regulations.

6. The petitioner has served the petition to the respondents and notice of this application has been published in the newspaper in accordance with Section 64 of the Electricity Act, 2003. No comments/objections have been received from the public in response to the notice in newspaper. Rajasthan Rajya Vidyut Prasaran Nigam Limited (RRVPL), Ajmer Vidyut Vitran Nigam Limited, (AVVNL) Jaipur Vidyut Vitran Nigam Limited (JVVNL) and Jodhpur Vidyut Vitran Nigam Limited (Jd.VVNL), Respondents Nos. 1, 2, 3 and 4, collectively referred to Rajasthan Discoms have filed the reply vide



affidavit dated 23.12.2014 and 2.2.2016. The issues raised by them are discussed in the respective paragraphs of this order. The hearing in this matter was held on 27.1.2016. The petitioner was directed to submit the details in respect of the additional capital expenditure, undischarged liabilities and actual equity infused during 2009-14 and 2014-19 tariff periods which has been submitted by the petitioner through affidavit dated 16.2.2016.

7. Having heard the representatives of the parties and perused the material on record, we proceed to dispose of the petition.

### **TRUING UP OF ANNUAL FIXED CHARGES FOR 2009-14 TARIFF PERIOD**

8. Clause (3) of the Regulation 6 of the 2009 Tariff Regulations provides as under:-

“(3) The generating company or the transmission licensee, as the case may be, shall submit for the purpose of truing up, details of capital expenditure and additional capital expenditure incurred for the period from 1.4.2009 to 31.3.2014, duly audited and certified by the auditors”.

9. The petitioner has submitted the information as required under the 2009 Tariff Regulations for truing up of annual fixed charges for 2009-14 tariff period. The tariff for 2009-14 tariff period has been trued up in the subsequent paragraphs.

10. The tariff for 2009-14 tariff period has been trued up based on actual capital cost and additional capital expenditure during 2009-14 tariff period. Rajasthan Discoms submitted that the petitioner has claimed higher tariff vis-à-vis that approved tariff and has requested to thoroughly scrutinise the various components of tariff such as O&M Expenses, Interest on Working Capital, etc.



## **Capital Cost**

11. The petitioner has claimed final capital cost of ₹18390.38 lakh as on COD in respect of the transmission asset for the purpose of tariff determination after deduction of ₹72.50 lakh excess initial spares based on value of transmission asset as on the cut-off date. The excess initial spares of ₹9.32 lakh was disallowed vide order dated 2.1.2013 in Petition No. 94/TT/2011.

11. Clause (1) of Regulation 7 of the 2009 Tariff Regulations provides that:-

“(1) Capital cost for a project shall include:

(a) the expenditure incurred or projected to be incurred, including interest during construction and financing charges, any gain or loss on account of foreign exchange risk variation during construction on the loan - (i) being equal to 70% of the funds deployed, in the event of the actual equity in excess of 30% of the funds deployed, by treating the excess equity as normative loan, or (ii) being equal to the actual amount of loan in the event of the actual equity less than 30% of the funds deployed, - up to the date of commercial operation of the project, as admitted by the Commission, after prudence check;

(b) capitalised initial spares subject to the ceiling rates specified in regulation 8; and  
(c) additional capital expenditure determined under regulation 9:

Provided that the assets forming part of the project, but not in use shall be taken out of the capital cost.”

12. Accordingly, the admitted capital cost of ₹18388.22 lakh as on COD as certified by Auditor Certificate dated 18.9.2014 and after deduction of excess initial spares calculated in para 13-15 below, has been considered as opening capital cost on 1.4.2009 for determination of trued up tariff in accordance with Regulation 7 of the 2009 Tariff Regulations.

13. The Rajasthan Discoms have submitted the capital cost as on COD allowed in its order dated 2.1.2013 was ₹17135.20 lakh and petitioner has claimed ₹18462.88 lakh,



and the petitioner has not submitted any justification towards the variation in the capital cost. We have considered the submissions of the petitioner and the Rajasthan Discoms. The capital cost of ₹17135.20 lakh allowed in the order dated 2.1.2013 was arrived after the disallowing the excess initial spares. The capital cost of ₹18462.88 lakh claimed by the petitioner is based on actual completion cost as on COD as certified by the Auditor's Certificate dated 18.9.2014. The allowable capital cost as on COD after deducting the excess initial spares is dealt in the subsequent paragraphs.

### **Initial Spares**

14. The petitioner has submitted that the amount of actual initial spares is ₹616.34 lakh. However, the petitioner has claimed initial spares of ₹543.84 lakh taking into consideration the ceiling limited specified in the 2009 Tariff Regulations, after deducting excess initial spares of ₹72.50 lakh towards sub-station equipment. We have considered the claim of the petitioner for initial spares upto 31.3.2014. The initial spares worked out are as follows:-

| Particulars  | Formula                     | Amount in (₹ in lakh) |                   |
|--|-----------------------------|-----------------------|-------------------|
|  |                             | Sub Station           | Transmission Line |
| Capital cost as on cut off date or upto 31.3.2014 whichever is earlier | (a)                         | <b>21741.96</b>       | -                 |
| Capital Cost after deducting excess IDC                                | (b)                         | <b>21741.96</b>       | -                 |
| Initial Spares claimed (upto 31.3.2014)                                | (c)                         | <b>616.34</b>         | -                 |
| Proportionate Initial Spares claimed after deducting IDC               | $(d) = (c)/(a) * (b)$       | <b>616.34</b>         | -                 |
| Ceiling limit as per Regulation 8 of 2009 regulations                  | (e)                         | 2.50%                 | -                 |
| Initial spares worked out  | $(f) = ((b-d)*e)/(100\%-e)$ | <b>541.68</b>         | -                 |
| Excess initial spares claimed  | $(g)=(d)-(f)$               | <b>74.66</b>          | -                 |





15. The cut-off date in accordance with 2009 Tariff Regulations falls on 31.3.2014. Therefore, the admissible initial spares have been worked out by considering the capital cost upto 31.3.2014. The details of the allowed initial spares are as under:-

| Asset I                                     | Capital cost upto cut-off date (sub-station) | Cost of the initial spares for sub-station |            |
|---|--|--|------------|
|   |  | Allowed                                    | Disallowed |
| Approved in order 94/TT/2011 dated 2.1.2013 | 20292.14                                     | 507.07                                     | 9.32       |
| Claimed by the petitioner                   | 21826.13*                                    | 543.84                                     | 72.50      |
| Allowed in this order                       | 21741.96                                     | 541.68                                     | 74.66      |

\*The petitioner has considered the capital cost beyond cut-off date. We have considered the cut-off date as on 31.3/2014 by considering COD as on 1.11.2011.

### **Additional Capital Expenditure**

16. Regulation 6(1) of the 2009 Regulations provides that:-

“The Commission shall carry out truing up exercise along with the tariff petition filed for the next tariff period, with respect to the capital expenditure including additional capital expenditure incurred up to 31.3.2014”

17. The petitioner has submitted that it has actually incurred an additional capital expenditure of ₹3457.74 lakh during 2009-14 towards balance and retention payments for the works completed before the cut-off date, as depicted below:-

| Capital cost as on COD | Additional capital expenditure |         |         |         | Capital cost as on 31.3.2014 |
|------------------------|--------------------------------|---------|---------|---------|------------------------------|
|                        | 2010-11                        | 2011-12 | 2013-14 | Total   |                              |
| 18388.22               | 2109.68                        | 1054.63 | 293.43  | 3457.74 | 21845.96                     |

18. The petitioner has claimed the admissibility of additional capital expenditure during 2009-14 tariff period before the cut-off date under Regulation 9(1)(i) of 2009 Tariff

Regulations. The Rajasthan Discoms have submitted that the petitioner has not submitted any justification for the increase in the additional capital expenditure and the petitioner should be asked to submit the justification for this variation in additional capital expenditure during 2011-12 and 2012-13. The petitioner was directed to submit the justification for this variation in additional capital expenditure allowed in the order dated 2.1.2013 and that claimed during 2011-12 and 2012-13, however the petitioner has not made any submission in this regard.

19. We have considered the submissions of the petitioner with regard to the actual capital expenditure during 2009-14. The above mentioned additional capital expenditure is towards balance and retention payments and the same has been certified by the Auditor vide certificate dated 18.9.2014. The total capital expenditure during 2009-14 exceeds the total approved capital expenditure; however the total cost as on 31.3.2014 is within the approved cost of the project. Thus, the same is allowed for under Regulation 9(1) (i) of 2009 Tariff Regulations for the purpose of revision of tariff in accordance with and Regulation 6 of the 2009 Tariff Regulations.

20. The capital cost approved in earlier and worked out for the purpose of true up are given as under:

| Particulars                      | Capital cost upto COD | Additional Capital Expenditure |         |         |         | Total add cap | Total capital cost as on 31.3.2014 |
|----------------------------------|-----------------------|--------------------------------|---------|---------|---------|---------------|------------------------------------|
|                                  |                       | 2011-12                        | 2012-13 | 2013-14 |         |               |                                    |
| Approved in order dated 2.1.2013 | 17135.20              | 1412.05                        | 1849.56 | -       | 3261.61 | 20396.81      |                                    |
| Claimed by the petitioner        | 18390.38              | 2109.68                        | 1054.63 | 293.43  | 3457.74 | 21848.12      |                                    |

(₹ in lakh)



| Particulars           | Capital cost upto COD | Additional Capital Expenditure |         |         |               | Total capital cost as on 31.3.2014 |
|-----------------------|-----------------------|--------------------------------|---------|---------|---------------|------------------------------------|
|                       |                       | 2011-12                        | 2012-13 | 2013-14 | Total add cap |                                    |
| Allowed in this order | 18388.22              | 2109.68                        | 1054.63 | 293.43  | 3457.74       | 21845.96                           |

### **Debt: Equity**

21. Regulation 12 of the 2009 Tariff Regulations provides as under:-

“12. Debt-Equity Ratio. (1) For a project declared under commercial operation on or after 1.4.2009, if the equity actually deployed is more than 30% of the capital cost, equity in excess of 30% shall be treated as normative loan:

Provided that where equity actually deployed is less than 30% of the capital cost, the actual equity shall be considered for determination of tariff:

(2) In case of the generating station and the transmission system declared under commercial operation prior to 1.4.2009, debt-equity ratio allowed by the Commission for determination of tariff for the period ending 31.3.2009 shall be considered.

(3) Any expenditure incurred or projected to be incurred on or after 1.4.2009 as may be admitted by the Commission as additional capital expenditure for determination of tariff, and renovation and modernisation expenditure for life extension shall be serviced in the manner specified in clause (1) of this regulation.”

22. The debt:equity ratio admitted vide order dated 2.1.2013 in Petition No. 94/TT/2011 as on COD has been considered for truing up of tariff in accordance with the Regulation 12 of the 2009 Tariff Regulations. The petitioner was directed to confirm that actual equity corresponding to additional capital expenditure is not less than 30%. In response, the petitioner vide affidavit dated 28.1.2016, has submitted that the actual equity infusion during 2009-14 period is not less than 30%.

23. The details of the debt:equity considered for the purpose of tariff for 2009-14 tariff period is as follows:-



(₹ in lakh)

| Funding      | Capital cost as on 31.3.2009 | (%)         | Additional capital expenditure during 2009-14 | (%)         | Total Cost as on 31.3.2014 | (%)         |
|--------------|------------------------------|-------------|---|-------------|----------------------------|-------------|
| Debt         | 12871.8                      | 70.00%      | 2483.78                                       | 71.83%      | 15355.54                   | 70.29%      |
| Equity       | 5516.47                      | 30.00%      | 973.96  | 28.17%      | 6490.43                    | 29.71%      |
| <b>Total</b> | <b>18388.22</b>              | <b>100%</b> | <b>3457.74</b>                                | <b>100%</b> | <b>21845.96</b>            | <b>100%</b> |

### Return on Equity (“ROE”)

24. Clause (3), (4) and (5) of the Regulation 15 of the 2009 Tariff Regulations provide that

“(3) The rate of return on equity shall be computed by grossing up the base rate with the Minimum Alternate/Corporate Income Tax Rate for the year 2008-09, as per the Income Tax Act, 1961, as applicable to the concerned generating company or the transmission licensee, as the case may be.

(4) Rate of return on equity shall be rounded off to three decimal points and be computed as per the formula given below:

Rate of pre-tax return on equity = Base rate / (1-t)

Where “t” is the applicable tax rate in accordance with clause (3) of this regulation.

(5) The generating company or the transmission licensee, as the case may be, shall recover the shortfall or refund the excess Annual Fixed Charge on account of Return on Equity due to change in applicable Minimum Alternate/Corporate Income Tax Rate as per the Income Tax Act, 1961 (as amended from time to time) of the respective financial year directly without making any application before the Commission:

Provided further that Annual Fixed Charge with respect to the tax rate applicable to the generating company or the transmission licensee, as the case may be, in line with the provisions of the relevant Finance Acts of the respective year during the tariff period shall be trued up in accordance with Regulation 6 of these regulations.”

25. The variation in the tax rate during the 2009-14 tariff period applicable to the petitioner as per the Finance Act of the relevant year for the purpose of grossing up of return on equity (ROE) are as follows:-



| Year    | MAT Rate claimed in the current petition (%) | Grossed up ROE (Base Rate/(1-t)) claimed in the current petition (%) |
|---------|--|--|
| 2009-10 | 16.995                                       | 18.674   |
| 2010-11 | 19.931                                       | 19.358   |
| 2011-12 | 20.008                                       | 19.377   |
| 2012-13 | 20.008                                       | 19.377   |
| 2013-14 | 20.961                                       | 19.610   |

26. The ROE as trued up and allowed is as follows:-

| Return on Equity                      | (₹ in lakh)        |         |         |
|---------------------------------------|--------------------|---------|---------|
|                                       | 2011-12 (pro-rata) | 2012-13 | 2013-14 |
| Approved vide order dated 2.1.2013    | 389.85             | 1021.17 | 1069.67 |
| Claimed by the petitioner             | 470.93             | 1222.20 | 1270.34 |
| Allowed after truing up in this order | 470.93             | 1222.21 | 1270.38 |

The difference in the approved ROE and that allowed after truing up is on account of actual grossed up ROE based on actual MAT rate and increase due to actual additional capital expenditure.

### **Interest on Loan ("IoL")**

27. Regulation 16 of the 2009 Tariff Regulations provide the methodology for working out weighted average rate of IoL. The Commission in its earlier order dated 8.6.2011 in Petition No. 238/2010 has dealt with similar issue and held that:-

“...in case of floating rate of interest, any change in the rates of interest during the tariff period will be considered at the time of true up”.

28. The petitioner has submitted the weighted average rate of IoL, based on its actual loan portfolio and rate of interest. Accordingly, the IoL has been calculated based on actual interest rate submitted by the petitioner, in accordance with the Regulation 16 of



the 2009 Tariff Regulations The details of weighted average rate of interest are placed in Annexure-1. The IoL worked out is as follows:-

| (₹ in lakh)                           |                           |                |                |
|---------------------------------------|---------------------------|----------------|----------------|
| <b>Interest on Loan</b>               | <b>2011-12 (pro-rata)</b> | <b>2012-13</b> | <b>2013-14</b> |
| Approved vide order dated 2.1.2013    | 458.30                    | 1141.21        | 1111.13        |
| Claimed by the petitioner             | 501.10                    | 1237.90        | 1186.31        |
| Allowed after truing up in this order | 501.02                    | 1237.70        | 1186.13        |

The difference in the approved IoL and that allowed after truing up is on account of change in the weighted average rate of interest which is computed based on actual loan portfolio and rate of interest.

### **Depreciation**

29. The depreciation has been worked out as per the methodology provided in the Regulation 17 of the 2009 Tariff Regulations. The depreciation allowed is as follows:-

| (₹ in lakh)                           |                           |                |                |
|---------------------------------------|---------------------------|----------------|----------------|
| <b>Depreciation</b>                   | <b>2011-12 (pro-rata)</b> | <b>2012-13</b> | <b>2013-14</b> |
| Approved vide order dated 2.1.2013    | 380.82                    | 967.62         | 984.20         |
| Claimed by the petitioner             | 413.73                    | 1053.79        | 1080.22        |
| Allowed after truing up in this order | 413.68                    | 1053.67        | 1080.12        |

The difference in the approved depreciation and that allowed after truing up is on account of change in gross block during the 2009-14 tariff period.

### **Operation & Maintenance Expenses (“O&M Expenses”)**

30. Clause (g) of Regulation 19 of the 2009 Tariff Regulations specifies the norms for O&M Expenses for the transmission system. The normative O&M Expenses are not



required to be trued up. Accordingly, the total allowable O&M Expenses for the instant assets have been worked out based on norms of O&M Expenses and the details are as follows:-

(₹ in lakh)

| O&M Expenses                          | 2011-12 (pro-rata) | 2012-13 | 2013-14 |
|---------------------------------------|--------------------|---------|---------|
| Approved vide order dated 2.1.2013    | 239.23             | 606.96  | 641.67  |
| Claimed by the petitioner             | 239.23             | 606.96  | 641.67  |
| Allowed after truing up in this order | 239.23             | 606.96  | 641.67  |

### **Interest on Working Capital (“IWC”)**

31. The IWC has been worked out as per the methodology provided in the Regulation 18 of the 2009 Tariff Regulations and allowed as under:-

(₹ in lakh)

| Interest on Working Capital           | 2011-12 (pro-rata) | 2012-13 | 2013-14 |
|---------------------------------------|--------------------|---------|---------|
| Approved vide order dated 2.1.2013    | 36.02              | 91.62   | 93.98   |
| Claimed by the petitioner             | 39.15              | 99.28   | 101.41  |
| Allowed after truing up in this order | 39.14              | 99.28   | 101.40  |

The difference in the approved IWC and that allowed after truing up is on account of change in the receivables during the 2009-14 tariff period.

### **APPROVED ANNUAL FIXED CHARGES FOR 2009-14 TARIFF PERIOD**

32. The detailed computation of the various components of the trued up annual fixed charges for the instant transmission assets for the tariff period 2009-14 is summarized below:-



(₹ in lakh)

| Particulars                                   | 2011-12<br>(pro-rata) | 2012-13        | 2013-14        |
|---|-----------------------|----------------|----------------|
| <b>Depreciation</b>                           |                       |                |                |
| Opening Gross Block                           | 18388.22              | 20497.90       | 21552.53       |
| Additional Capitalisation                     | 2109.68               | 1054.63        | 293.43         |
| Closing Gross Block                           | 20497.90              | 21552.53       | 21845.96       |
| Average Gross Block                           | 19443.06              | 21025.22       | 21699.25       |
| Rate of Depreciation                          | 5.11%                 | 5.01%          | 4.98%          |
| Depreciable Value                             | 17498.76              | 19469.10       | 19600.96       |
| Balance Useful life of the asset              | 25.00                 | 24.00          | 23.00          |
| Elapsed Life                                  | 0.00                  | 1.00           | 2.00           |
| Remaining Depreciable Value                   | 17498.76              | 18509.01       | 18061.97       |
| Depreciation during the year                  | 413.68                | 1053.67        | 1080.12        |
| <b>Interest on Loan</b>                       |                       |                |                |
| Gross Normative Loan                          | 12871.76              | 14348.53       | 15086.77       |
| Cumulative Repayment upto Previous Year       | 0.00                  | 413.68         | 1467.35        |
| Net Loan-Opening                              | 12871.76              | 13934.85       | 13619.42       |
| Additions                                     | 1476.78               | 738.24         | 268.76         |
| Repayment during the year                     | 413.68                | 1053.67        | 1080.12        |
| Net Loan-Closing                              | 13934.85              | 13619.42       | 12808.06       |
| Average Loan                                  | 13403.30              | 13777.13       | 13213.74       |
| Weighted Average Rate of Interest on Loan (%) | 8.9712%               | 8.9838%        | 8.9765%        |
| Interest on Loan                              | 501.02                | 1237.70        | 1186.13        |
| <b>Return on Equity</b>                       |                       |                |                |
| Opening Equity                                | 5516.47               | 6149.37        | 6465.76        |
| Additions                                     | 632.90                | 316.39         | 24.67          |
| Closing Equity                                | 6149.37               | 6465.76        | 6490.43        |
| Average Equity                                | 5832.92               | 6307.57        | 6478.09        |
| Return on Equity (Base Rate )                 | 15.50%                | 15.50%         | 15.50%         |
| MAT rate for the respective year              | 20.01%                | 20.01%         | 20.96%         |
| Rate of Return on Equity                      | 19.38%                | 19.38%         | 19.61%         |
| Return on Equity                              | 1130.24               | 1222.21        | 1270.38        |
| <b>Interest on Working Capital</b>            |                       |                |                |
| O & M expenses                                | 47.83                 | 50.56          | 53.45          |
| Maintenance Spares                            | 86.12                 | 91.04          | 96.25          |
| Receivables                                   | 665.60                | 703.30         | 713.28         |
| Total   | 799.55                | 844.91         | 862.98         |
| Rate of Interest                              | 11.75%                | 11.75%         | 11.75%         |
| Interest on Working Capital                   | 93.95                 | 99.28          | 101.40         |
| <b>Annual Transmission Charges</b>            |                       |                |                |
| Depreciation                                  | 413.68                | 1053.67        | 1080.12        |
| Interest on Loan                              | 501.02                | 1237.70        | 1186.13        |
| Return on Equity                              | 470.93                | 1222.21        | 1270.38        |
| Interest on Working Capital                   | 39.14                 | 99.28          | 101.40         |
| O & M Expenses                                | 239.23                | 606.96         | 641.67         |
| <b>Total</b>                                  | <b>1664.00</b>        | <b>4219.82</b> | <b>4279.70</b> |





## **DETERMINATION OF ANNUAL FIXED CHARGES FOR 2014-19 TARIFF PERIOD**

33. The petitioner has claimed the tariff charges for 2014-19 tariff period as under:-

(₹ in lakh)

| <b>Particulars</b>          | <b>2014-15</b> | <b>2015-16</b> | <b>2016-17</b> | <b>2017-18</b> | <b>2018-19</b> |
|-----------------------------|----------------|----------------|----------------|----------------|----------------|
| Depreciation                | 1088.72        | 1089.68        | 1089.68        | 1089.68        | 1089.68        |
| Interest on Loan            | 1102.26        | 1007.12        | 909.17         | 811.23         | 713.4          |
| Return on Equity            | 1275.23        | 1277.71        | 1277.71        | 1277.71        | 1277.71        |
| Interest on Working Capital | 112.44         | 111.41         | 110.28         | 109.18         | 108.12         |
| O & M Expenses              | 591.09         | 610.7          | 630.99         | 651.94         | 673.54         |
| <b>Total</b>                | <b>4169.74</b> | <b>4096.62</b> | <b>4017.83</b> | <b>3939.74</b> | <b>3862.45</b> |

34. The details submitted by the petitioner in support of its claim for interest on working capital are given hereunder:-

(₹ in lakh)

| <b>Particulars</b>   | <b>2014-15</b> | <b>2015-16</b> | <b>2016-17</b> | <b>2017-18</b> | <b>2018-19</b> |
|----------------------|----------------|----------------|----------------|----------------|----------------|
| O & M Expenses       | 49.26          | 50.89          | 52.58          | 54.33          | 56.13          |
| Maintenance Spares   | 88.66          | 91.61          | 94.65          | 97.79          | 101.03         |
| Receivables          | 694.96         | 682.77         | 669.64         | 656.62         | 643.74         |
| Total                | 832.88         | 825.27         | 816.87         | 808.74         | 800.90         |
| Rate of Interest (%) | 13.50%         | 13.50%         | 13.50%         | 13.50%         | 13.50%         |
| Interest             | 112.44         | 111.41         | 110.28         | 109.18         | 108.12         |

### **Capital Cost**

35. Clause (3) and (6) of Regulation 9 of 2014 Tariff Regulation provide as follows:-

“(3) The Capital cost of an existing project shall include the following:

(a) the capital cost admitted by the Commission prior to 1.4.2014 duly trued up by excluding liability, if any, as on 1.4.2014;

(b) additional capitalization and de-capitalization for the respective year of tariff as determined in accordance with Regulation 14; and

(c) expenditure on account of renovation and modernisation as admitted by this Commission in accordance with Regulation 15.”



“(6) The following shall be excluded or removed from the capital cost of the existing and new project:

(a) The assets forming part of the project, but not in use; (b) Decapitalisation of Asset;”

36. The capital cost of ₹21845.96 lakh worked out as on 31.3.2014 has been considered as opening capital cost as on 1.4.2014 for determination of tariff in accordance with Regulation 9 of the 2014 Tariff Regulations.

### **Additional Capital Expenditure**

37. Clause (3) of Regulation 14 of the 2014 Tariff Regulations provides as under:-

“(3) The capital expenditure, in respect of existing generating station or the transmission system including communication system, incurred or projected to be incurred on the following counts after the cut-off date, may be admitted by the Commission, subject to prudence check:

- (i) Liabilities to meet award of arbitration or for compliance of the order or decree of a court of law;
- (ii) Change in law or compliance of any existing law;
- (iii) Any expenses to be incurred on account of need for higher security and safety of the plant as advised or directed by appropriate Government Agencies of statutory authorities responsible for national security/internal security;
- (iv) Deferred works relating to ash pond or ash handling system in the original scope of work;
- (v) Any liability for works executed prior to the cut-off date, after prudence check of the details of such undischarged liability, total estimated cost of package, reasons for such withholding of payment and release of such payments etc.;
- (vi) Any liability for works admitted by the Commission after the cut-off date to the extent of discharge of such liabilities by actual payments.”

38. Clause 13 of Regulation 3 of the 2014 Tariff Regulations defines “cut-off” as follows:-

“Cut-off Date” means 31<sup>st</sup> March of the year closing after two years of the year of commercial operation of whole or part of the project, and in case the whole or part of the project is declared under commercial operation in the last quarter of a year, the cut - off date shall be 31<sup>st</sup> March of the year closing after three years of the year of commercial operation.”



39. The petitioner has claimed additional capital expenditure of ₹84.17 lakh for 2014-19 tariff period on account of balance and retention payments.

40. The Commission had directed the petitioner to submit an undertaking depicting the un-discharged liabilities, if any to be recovered in future respect of the assets covered in the instant petition. The petitioner in response to the Commission's direction has submitted the detailed break-up of the balance and retention payments to be made in 2014-15 vide affidavit dated 16.2.2016. We have considered the submissions of the petitioner with regard to the projected capital expenditure during 2014-19. The claimed additional capital expenditure is towards balance and retention payments for works executed before the cut-off date and the same has been certified by the Auditor vide Certificate dated 18.9.2014. Further, the total capital expenditure during 2014-19 is within the limits of the total approved capital expenditure and the total cost as on 31.3.2019 is within the approved cost of the project. Thus, the same is allowed for the purpose of revision of tariff in accordance with Regulation 14(3) (v) of the 2014 Tariff Regulations, subject to true-up on actual basis.

41. Accordingly, the capital cost including the additional capital expenditure during 2014-19 tariff period is as below:-

(₹ in lakh)

| Particulars             | 2014-15         | 2015-16         | 2016-17         | 2017-18         | 2018-19         |
|-------------------------|-----------------|-----------------|-----------------|-----------------|-----------------|
| Opening Gross Block     | 21845.96        | 21930.13        | 21930.13        | 21930.13        | 21930.13        |
| Addition during 2014-19 | 84.17           | 0               | 0               | 0               | 0               |
| <b>Gross Block</b>      | <b>21930.13</b> | <b>21930.13</b> | <b>21930.13</b> | <b>21930.13</b> | <b>21930.13</b> |



## **Debt: Equity**

42. Clause (1) and (3) of Regulation 19 of the 2014 Tariff Regulations provides as under:-

“19. Debt-Equity Ratio: (1) For a project declared under commercial operation on or after 1.4.2014, the debt-equity ratio would be considered as 70:30 as on COD. If the equity actually deployed is more than 30% of the capital cost, equity in excess of 30% shall be treated as normative loan:”

“(3) In case of the generating station and the transmission system including communication system declared under commercial operation prior to 1.4.2014, debt equity ratio allowed by the Commission for determination of tariff for the period ending 31.3.2014 shall be considered.”

“(5) Any expenditure incurred or projected to be incurred on or after 1.4.2014 as maybe admitted by the Commission as additional capital expenditure for determination of tariff, and renovation and modernisation expenditure for life extension shall be serviced in the manner specified in clause (1) of this regulation.”

43. The normative debt:equity ratio has been considered to work out the tariff in accordance with the 2014 Tariff Regulations as given below:-

(₹ in lakh)

| <b>Funding</b> | <b>Capital cost as on 31.3.2014</b> | <b>(%)</b>     | <b>Additional capital expenditure during 2014-15</b> | <b>(%)</b>  | <b>Total cost as on 31.3.2019</b> | <b>(%)</b>     |
|----------------|-------------------------------------|----------------|--|-------------|-----------------------------------|----------------|
| Debt           | 15355.54                            | 70.29%         | 58.919   | 70.00%      | 15414.45                          | 70.29%         |
| Equity         | 6490.43                             | 29.71%         | 25.251   | 30.00%      | 6515.68                           | 29.71%         |
| <b>Total</b>   | <b>21845.96</b>                     | <b>100.00%</b> | <b>84.17</b>   | <b>100%</b> | <b>21930.13</b>                   | <b>100.00%</b> |

## **Return on Equity (“ROE”)**

44. Clause (1) and (2) of Regulations 24 and Clause (2) of Regulation 25 of the 2014 Tariff Regulations specify as under:-

“24. Return on Equity: (1) Return on equity shall be computed in rupee terms, on the equity base determined in accordance with regulation 19.

(2) Return on equity shall be computed at the base rate of 15.50% for thermal generating stations, transmission system including communication system”

“25. Tax on Return on Equity:



(2) Rate of return on equity shall be rounded off to three decimal places and shall be computed as per the formula given below:

Rate of pre-tax return on equity = Base rate / (1-t)

Where “t” is the effective tax rate in accordance with Clause (1) of this regulation and shall be calculated at the beginning of every financial year based on the estimated profit and tax to be paid estimated in line with the provisions of the relevant Finance Act applicable for that financial year to the company on pro-rata basis by excluding the income of non-generation or non-transmission business, as the case may be, and the corresponding tax thereon. In case of generating company or transmission licensee paying Minimum Alternate Tax (MAT), “t” shall be considered as MAT rate including surcharge and cess.”

45. The petitioner has submitted that MAT rate is applicable to the petitioner's company. Accordingly, the MAT rate applicable during the 2013-14 has been considered for the purpose of ROE, which shall be trued up with actual tax rate in accordance with Clause (3) of Regulation 25 of the 2014 Tariff Regulations. The ROE has been worked out and allowed as follows:-

(₹ in lakh)

| Return on Equity                 | 2014-15 | 2015-16 | 2016-17 | 2017-18 | 2018-19 |
|----------------------------------|---------|---------|---------|---------|---------|
| Opening Equity                   | 6490.43 | 6515.68 | 6515.68 | 6515.68 | 6515.68 |
| Additions                        | 25.25   | 0.00    | 0.00    | 0.00    | 0.00    |
| Closing Equity                   | 6515.68 | 6515.68 | 6515.68 | 6515.68 | 6515.68 |
| Average Equity                   | 6503.06 | 6515.68 | 6515.68 | 6515.68 | 6515.68 |
| Return on Equity (Base Rate) (%) | 15.50%  | 15.50%  | 15.50%  | 15.50%  | 15.50%  |
| MAT Rate for respective year (%) | 20.961% | 20.961% | 20.961% | 20.961% | 20.961% |
| Rate of Return on Equity (%)     | 19.610% | 19.610% | 19.610% | 19.610% | 19.610% |
| Return on Equity                 | 1275.28 | 1277.75 | 1277.75 | 1277.75 | 1277.75 |

### **Interest on Loan (“IoL”)**

46. Clause 5 and Clause 6 of Regulation 26 of the 2014 Tariff Regulations provides that:-

“(5) The rate of interest shall be the weighted average rate of interest calculated on the basis of the actual loan portfolio after providing appropriate accounting adjustment for interest capitalized:



Provided that if there is no actual loan for a particular year but normative loan is still outstanding, the last available weighted average rate of interest shall be considered:

Provided further that if the generating station or the transmission system, as the case may be, does not have actual loan, then the weighted average rate of interest of the generating company or the transmission licensee as a whole shall be considered.

(6) The interest on loan shall be calculated on the normative average loan of the year by applying the weighted average rate of interest.”

47. The weighted average rate of IoL has been considered on the basis of rate prevailing as on 1.4.2014. The petitioner has prayed that the change in interest rate due to floating rate of interest applicable, if any, during 2014-19 tariff period will be adjusted. Accordingly, the floating rate of interest, if any, shall be considered at the time of true up or next revision of tariff. By considering above, the IoL has been worked out in accordance with Regulation 26 of the 2014 Tariff Regulations. The details of weighted average rate of interest for 2014-19 tariff period are placed in Annexure 2. IoL has been worked out and allowed as follows:

| (₹ in lakh)                                   |                |                |               |               |               |
|---|----------------|----------------|---------------|---------------|---------------|
| Interest on Loan                              | 2014-15        | 2015-16        | 2016-17       | 2017-18       | 2018-19       |
| Gross Normative Loan                          | 15355.53       | 15414.45       | 15414.45      | 15414.45      | 15414.45      |
| Cumulative Repayment upto Previous Year       | 2547.47        | 3636.08        | 4725.65       | 5815.23       | 6904.80       |
| Net Loan-Opening                              | 12808.06       | 11778.37       | 10688.80      | 9599.22       | 8509.65       |
| Additions                                     | 58.92          | 0.00           | 0.00          | 0.00          | 0.00          |
| Repayment during the year                     | 1088.61        | 1089.57        | 1089.57       | 1089.57       | 1089.57       |
| Net Loan-Closing                              | 11778.37       | 10688.80       | 9599.22       | 8509.65       | 7420.08       |
| Average Loan                                  | 12293.22       | 11233.58       | 10144.01      | 9054.44       | 7964.86       |
| Weighted Average Rate of Interest on Loan (%) | 8.9650%        | 8.9638%        | 8.9611%       | 8.9579%       | 8.9551%       |
| Interest on Loan                              | <b>1102.08</b> | <b>1006.95</b> | <b>909.01</b> | <b>811.09</b> | <b>713.26</b> |

### Depreciation

48. Clause (2), (5) and (6) of Regulation 27 of the 2014 Tariff Regulations provide that:-



"27. Depreciation:

...(2) The value base for the purpose of depreciation shall be the capital cost of the asset admitted by the Commission. In case of multiple units of a generating station or multiple elements of transmission system, weighted average life for the generating station of the transmission system shall be applied. Depreciation shall be chargeable from the first year of commercial operation. In case of commercial operation of the asset for part of the year, depreciation shall be charged on pro rata basis”

“(5) Depreciation shall be calculated annually based on Straight Line Method and at rates specified in Appendix-II to these regulations for the assets of the generating station and transmission system:

Provided that the remaining depreciable value as on 31st March of the year closing after a period of 12 years from the effective date of commercial operation of the station shall be spread over the balance useful life of the assets.

(6) In case of the existing projects, the balance depreciable value as on 1.4.2014 shall be worked out by deducting the cumulative depreciation as admitted by the Commission upto 31.3.2014 from the gross depreciable value of the assets.”

49. The depreciation has been worked out considering the admitted capital expenditure as on 31.3.2014 and accumulated depreciation up to 31.3.2014. The transmissions asset will be completing 12 beyond 2014-19 period, hence depreciation up to 2014-19 tariff period has been calculated annually based on Straight Line Method and at rates specified in Appendix-II of the 2014 Tariff Regulations. The detailed calculations for depreciation for the transmission asset are worked out and allowed as follows:-

(₹ in lakh)

| <b>Depreciation</b>              | <b>2014-15</b> | <b>2015-16</b> | <b>2016-17</b> | <b>2017-18</b> | <b>2018-19</b> |
|----------------------------------|----------------|----------------|----------------|----------------|----------------|
| Opening Gross Block              | 21845.96       | 21930.13       | 21930.13       | 21930.13       | 21930.13       |
| Additional Capitalisation        | 84.17          | 0.00           | 0.00           | 0.00           | 0.00           |
| Closing Gross Block              | 21930.13       | 21930.13       | 21930.13       | 21930.13       | 21930.13       |
| Average Gross Block              | 21888.05       | 21930.13       | 21930.13       | 21930.13       | 21930.13       |
| Rate of Depreciation (%)         | 4.97%          | 4.97%          | 4.97%          | 4.97%          | 4.97%          |
| Depreciable Value                | 19428.34       | 19341.00       | 19303.12       | 19303.12       | 19303.12       |
| Balance Useful life of the asset | 22.00          | 21.00          | 20.00          | 19.00          | 18.00          |
| Elapsed Life                     | 3.00           | 4.00           | 5.00           | 6.00           | 7.00           |
| Remaining Depreciable            | 17151.77       | 16101.04       | 15011.46       | 13921.89       | 12832.32       |



| <b>Depreciation</b> | <b>2014-15</b> | <b>2015-16</b> | <b>2016-17</b> | <b>2017-18</b> | <b>2018-19</b> |
|---------------------|----------------|----------------|----------------|----------------|----------------|
| Value               |                |                |                |                |                |
| Depreciation        | 1088.61        | 1089.57        | 1089.57        | 1089.57        | 1089.57        |

### **Operation & Maintenance Expenses (“O&M Expenses”)**

50. Clause 3(a) of Regulation 29 of the 2014 Tariff Regulations specifies the norms for O&M Expenses for the transmission system. The total allowable O&M Expenses for the instant assets have been worked out and allowed are as follows:-

| <b>Particulars</b>                     | <b>2014-15</b> | <b>2015-16</b> | <b>2016-17</b> | <b>2017-18</b> | <b>2018-19</b> |
|--|----------------|----------------|----------------|----------------|----------------|
| <b>400 kV Bays:</b>                    |                |                |                |                |                |
| No. of Bays                            | 7              | 7              | 7              | 7              | 7              |
| Norms (₹ lakh/Bay)                     | 60.30          | 62.30          | 64.37          | 66.51          | 68.71          |
| <b>220 kV Bays:</b>                    |                |                |                |                |                |
| No. of Bays                            | 4              | 4              | 4              | 4              | 4              |
| Norms (₹ lakh/Bay)                     | 42.21          | 43.61          | 45.06          | 46.55          | 48.1           |
| <b>Transmission Line:</b>              |                |                |                |                |                |
| S/C (Twin/Triple) (km)                 | 0.375          | 0.375          | 0.375          | 0.375          | 0.375          |
| Norms (₹ lakh/km)                      | 0.404          | 0.418          | 0.432          | 0.446          | 0.461          |
| <b>Total O&amp;M Expenses (₹ lakh)</b> | <b>591.09</b>  | <b>610.70</b>  | <b>630.99</b>  | <b>651.94</b>  | <b>673.54</b>  |

51. The petitioner has further submitted that the wage revision of the employees of the petitioner company is due during 2014-19 and actual impact of wage hike which will be effective from a future date has also not been factored in fixation of the normative O&M rate specified for the 2014-19 tariff period. The petitioner has also prayed that it will approach the Commission for suitable revision in the norms of O&M Expenses for claiming the impact of such increase. Rajasthan Discoms have submitted that the 2014 Tariff Regulations have been framed after detailed discussion and consultation and thus the sanctity of the regulations should be maintained and any request by the petitioner





for revision of O&M norms should not be entertained. Rajasthan Discoms further submitted that expected wage rise in future as mentioned by the petitioner may be thoroughly checked and any additional charges should be allowed in accordance with the law. We would like to clarify that any application filed by the petitioner for revision of O&M Expenses on account of wage revision will be dealt with in accordance with the appropriate provisions of the 2014 Tariff Regulations. The O&M Expenses are allowed for the instant transmission asset as per prevailing norms.

### **Interest on Working Capital (IWC)**

52. Clause 1 (c) of Regulation 28 and Clause 5 of Regulation 3 of the 2014 Tariff Regulations specifies as follows:

#### **“28. Interest on Working Capital**

- (c) (i) Receivables equivalent to two months of fixed cost;
- (ii) Maintenance spares @ 15% of operation and maintenance expenses specified in regulation 29; and
- (iii) Operation and maintenance expenses for one month”

“(5) ‘Bank Rate’ means the base rate of interest as specified by the State Bank of India from time to time or any replacement thereof for the time being in effect plus 350 basis points;”

53. The petitioner has submitted that it has computed interest on working capital for the tariff block 2014-19 considering the SBI Base Rate plus 350 basis points as on 1.4.2014. The rate of interest on working capital considered is 13.50%.

54. The interest on working capital is worked out in accordance with Regulation 28 of the 2014 Tariff Regulations. The rate of interest on working capital considered is 13.50% (SBI Base Rate of 10% plus 350 basis points). The components of the working capital and interest thereon have been worked as follows:-



(₹ in lakh)

| Interest on Working Capital | 2014-15 | 2015-16 | 2016-17 | 2017-18 | 2018-19 |
|-----------------------------|---------|---------|---------|---------|---------|
| O & M Expenses              | 49.24   | 50.87   | 52.56   | 54.31   | 56.11   |
| Maintenance Spares          | 88.66   | 91.60   | 94.65   | 97.79   | 101.03  |
| Receivables                 | 694.92  | 682.73  | 669.60  | 656.59  | 643.71  |
| Total                       | 832.82  | 825.21  | 816.81  | 808.68  | 800.85  |
| Rate of Interest (%)        | 13.50%  | 13.50%  | 13.50%  | 13.50%  | 13.50%  |
| Interest                    | 112.43  | 111.40  | 110.27  | 109.17  | 108.11  |

### **ANNUAL FIXED CHARGES FOR THE 2014-19 TARIFF PERIOD**

55. The transmission charges allowed for the instant transmission assets for the 2014-19 tariff period are summarised below:-

(₹ in lakh)

| Particulars                             | 2014-15  | 2015-16  | 2016-17  | 2017-18  | 2018-19  |
|---|----------|----------|----------|----------|----------|
| <b>Depreciation</b>                     |          |          |          |          |          |
| Opening Gross Block                     | 21845.96 | 21930.13 | 21930.13 | 21930.13 | 21930.13 |
| Additional Capitalisation               | 84.17    | 0.00     | 0.00     | 0.00     | 0.00     |
| Closing Gross Block                     | 21930.13 | 21930.13 | 21930.13 | 21930.13 | 21930.13 |
| Average Gross Block                     | 21888.05 | 21930.13 | 21930.13 | 21930.13 | 21930.13 |
| Rate of Depreciation                    | 4.97%    | 4.97%    | 4.97%    | 4.97%    | 4.97%    |
| Depreciable Value                       | 19428.34 | 19341.00 | 19303.12 | 19303.12 | 19303.12 |
| Balance Useful life of the asset        | 22.00    | 21.00    | 20.00    | 19.00    | 18.00    |
| Elapsed Life                            | 3.00     | 4.00     | 5.00     | 6.00     | 7.00     |
| Remaining Depreciable Value             | 17151.77 | 16101.04 | 15011.46 | 13921.89 | 12832.32 |
| Depreciation                            | 1088.61  | 1089.57  | 1089.57  | 1089.57  | 1089.57  |
|   |          |          |          |          |          |
| <b>Interest on Loan</b>                 |          |          |          |          |          |
| Gross Normative Loan                    | 15355.53 | 15414.45 | 15414.45 | 15414.45 | 15414.45 |
| Cumulative Repayment upto Previous Year | 2547.47  | 3636.08  | 4725.65  | 5815.23  | 6904.80  |
| Net Loan-Opening                        | 12808.06 | 11778.37 | 10688.80 | 9599.22  | 8509.65  |
| Additions                               | 58.92    | 0.00     | 0.00     | 0.00     | 0.00     |
| Repayment during the year               | 1088.61  | 1089.57  | 1089.57  | 1089.57  | 1089.57  |
| Net Loan-Closing                        | 11778.37 | 10688.80 | 9599.22  | 8509.65  | 7420.08  |



| <b>Particulars</b>                            | <b>2014-15</b> | <b>2015-16</b> | <b>2016-17</b> | <b>2017-18</b> | <b>2018-19</b> |
|---|----------------|----------------|----------------|----------------|----------------|
| Average Loan                                  | 12293.22       | 11233.58       | 10144.01       | 9054.44        | 7964.86        |
| Weighted Average Rate of Interest on Loan (%) | 8.9650%        | 8.9638%        | 8.9611%        | 8.9579%        | 8.9551%        |
| Interest                                      | 1102.08        | 1006.95        | 909.01         | 811.09         | 713.26         |
|   |                |                |                |                |                |
| <b>Return on Equity</b>                       |                |                |                |                |                |
| Opening Equity                                | 6490.43        | 6515.68        | 6515.68        | 6515.68        | 6515.68        |
| Additions                                     | 25.25          | 0.00           | 0.00           | 0.00           | 0.00           |
| Closing Equity                                | 6515.68        | 6515.68        | 6515.68        | 6515.68        | 6515.68        |
| Average Equity                                | 6503.06        | 6515.68        | 6515.68        | 6515.68        | 6515.68        |
| Return on Equity (Base Rate ) (%)             | 15.50%         | 15.50%         | 15.50%         | 15.50%         | 15.50%         |
| MAT rate for the respective year (%)          | 20.961%        | 20.961%        | 20.961%        | 20.961%        | 20.961%        |
| Rate of Return on Equity (%)                  | 19.610%        | 19.610%        | 19.610%        | 19.610%        | 19.610%        |
| Return on Equity                              | 1275.28        | 1277.75        | 1277.75        | 1277.75        | 1277.75        |
|   |                |                |                |                |                |
| <b>Interest on Working Capital</b>            |                |                |                |                |                |
| O & M expenses                                | 49.24          | 50.87          | 52.56          | 54.31          | 56.11          |
| Maintenance Spares                            | 88.66          | 91.60          | 94.65          | 97.79          | 101.03         |
| Receivables                                   | 694.92         | 682.73         | 669.60         | 656.59         | 643.71         |
| Total   | 832.82         | 825.21         | 816.81         | 808.68         | 800.85         |
| Rate of Interest (%)                          | 13.50%         | 13.50%         | 13.50%         | 13.50%         | 13.50%         |
| Interest on working capital                   | 112.43         | 111.40         | 110.27         | 109.17         | 108.11         |
|   |                |                |                |                |                |
| <b>Annual Transmission Charges</b>            |                |                |                |                |                |
| Depreciation                                  | 1088.61        | 1089.57        | 1089.57        | 1089.57        | 1089.57        |
| Interest on Loan                              | 1102.08        | 1006.95        | 909.01         | 811.09         | 713.26         |
| Return on Equity                              | 1275.28        | 1277.75        | 1277.75        | 1277.75        | 1277.75        |
| Interest on Working Capital                   | 112.43         | 111.40         | 110.27         | 109.17         | 108.11         |
| O & M Expenses                                | 591.09         | 610.70         | 630.99         | 651.94         | 673.54         |
| <b>Total</b>                                  | <b>4169.49</b> | <b>4096.38</b> | <b>4017.60</b> | <b>3939.53</b> | <b>3862.25</b> |

### **Deferred Tax Liability**

56. The petitioner has sought recovery of deferred tax liability before 1.4.2009 from the beneficiaries or long term consumers/ DICs as and when materialized. However, the COD of the asset is after 2009, hence the claim of the petitioner is not maintainable.



### **Filing Fee and the Publication Expenses**

57. The petitioner has sought reimbursement of fee paid by it for filing the petition and publication expenses. The petitioner shall be entitled for reimbursement of the filing fees and publication expenses in connection with the present petition, directly from the beneficiaries on pro-rata basis in accordance with Regulation 52 (1) of the 2014 Tariff Regulations.

### **License Fee & RLDC Fees and Charges**

58. The petitioner shall be entitled for reimbursement of license fee in accordance with Regulation 52 (2) (b) of the 2014 Tariff Regulations for 2014-19 tariff period. The petitioner shall also be entitled for recovery of RLDC fee & charges in accordance with Regulations 52 (2) (a) of the 2014 Tariff Regulations for 2014-19 tariff period.

### **Service Tax**

59. The petitioner has prayed for reimbursement of service tax if it is subjected to such tax in future. Rajasthan Discoms submitted that the petitioner's claim is on presumption basis and should not be allowed. We are of the view that the petitioner's prayer is premature.



### **Sharing of Transmission Charges**

60. The billing, collection and disbursement of the transmission charges approved shall be governed by the provisions of Central Electricity Regulatory Commission (Sharing of Inter-State Transmission Charges and Losses) Regulations, 2010, as amended from time to time as provided in Regulation 43 of the 2014 Tariff Regulations.

61. This order disposes of Petition No.528/TT/2014.

Sd/-

**(Dr. M.K. Iyer)**  
**Member**

Sd/-

**(A.S. Bakshi)**  
**Member**



**DETAILS OF LOAN BASED ON ACTUAL LOAN PORTFOLIO (2009-14)**

(₹ in lakh)

| Particulars                                | Interest Rate (%) | Loan deployed as on DOCO | Additions during the tariff period | Repayment      | Total           |
|--|-------------------|--------------------------|------------------------------------|----------------|-----------------|
| BOND XXVIII-DOCO DRAWL ON 01-NOV-2011-     | 9.33              | 1475.00                  | 0.00                               | 245.84         | 1475.00         |
| BOND XXIX-ADDCAP FOR 2011-2012 ADD CAP-    | 9.20              | 0.00                     | 928.00                             | 154.66         | 928.00          |
| BOND XXIX-DOCO-                            | 9.20              | 3100.00                  | 0.00                               | 516.66         | 3100.00         |
| BOND XXX-ADDCAP FOR 2011-2012 ADD CAP-     | 8.80              | 0.00                     | 203.77                             | 16.98          | 203.77          |
| BOND XXX-DOCO DRAWL ON 01-NOV-2011-        | 8.80              | 5438.00                  | 0.00                               | 453.17         | 5438.00         |
| BOND XXXI-DOCO DRAWL ON 01-NOV-2011-       | 8.90              | 359.00                   | 0.00                               | 29.92          | 359.00          |
| BOND XXXIII-DOCO DRAWL ON 01-NOV-2011-     | 8.64              | 427.00                   | 0.00                               | 0.00           | 427.00          |
| BOND-XXXIV-ADDCAP FOR 2011-2012 Add Cap-   | 8.84              | 0.00                     | 25.00                              | 0.00           | 25.00           |
| BOND-XXXIV-DOCO DRAWL ON 01-NOV-2011-      | 8.84              | 2075.00                  | 0.00                               | 0.00           | 2075.00         |
| BOND XXXVII-ADDCAP FOR 2011-2012 Add Cap-  | 9.25              | 0.00                     | 320.00                             | 0.00           | 320.00          |
| BOND XL-ADDCAP FOR 2012-2013 ADD CAP-      | 9.30              | 0.00                     | 691.00                             | 0.00           | 691.00          |
| BOND - XLI-ADDCAP FOR 2012-2013 ADD CAP-   | 8.85              | 0.00                     | 47.24                              | 0.00           | 47.24           |
| BOND - XLI-ADDCAP FOR 2013-2014 ADD CAP-   | 8.85              | 0.00                     | 4.76                               | 0.00           | 4.76            |
| BOND - XLIII-ADDCAP FOR 2013-2014 ADD CAP- | 7.93              | 0.00                     | 264.00                             | 0.00           | 264.00          |
| <b>Total</b>                               |                   | <b>12874.00</b>          | <b>2483.77</b>                     | <b>1417.23</b> | <b>15357.77</b> |



## WEIGHTED AVERAGE RATE OF INTEREST ON LOAN DURING 2009-14 TARIFF PERIOD

(₹ in lakh)

| Particulars  | 2011-12         | 2012-13         | 2013-14         |
|--|-----------------|-----------------|-----------------|
| Gross Opening Loan                                 | 12874.00        | 14350.77        | 15089.01        |
| Cumulative Repayments of Loans up to Previous Year | 0.00            | 0.00            | 458.58          |
| Net Loans Opening                                  | <b>12874.00</b> | <b>14350.77</b> | <b>14630.43</b> |
| Add: Drawl(s) during the Year                      | 1476.77         | 738.24          | 268.76          |
| Less: Repayments during the year                   | 0.00            | 458.58          | 958.65          |
| Net Closing Loan                                   | <b>14350.77</b> | <b>14630.43</b> | <b>13940.54</b> |
| Average Net Loan                                   | 13612.39        | 14490.60        | 14285.49        |
| Rate of Interest on Loan (%)*                      | 8.9712          | 8.9838          | 8.9765          |
| Interest on Loan                                   | <b>1221.19</b>  | <b>1301.80</b>  | <b>1282.33</b>  |



**DETAILS OF LOAN BASED ON ACTUAL LOAN PORTFOLIO (2014-19)**

(₹ in lakh)

| Particulars                                | Interest Rate (%) | Loan deployed as on 1.4.2014 | Additions during the tariff period | Repayment      | Total           |
|--|-------------------|------------------------------|------------------------------------|----------------|-----------------|
| BOND XXVIII-DOCO DRAWL ON 01-NOV-2011-     | 9.33              | 1475.00                      | 0.00                               | 614.60         | 1475.00         |
| BOND XXIX-ADDCAP FOR 2011-2012 ADD CAP-    | 9.20              | 928.00                       | 0.00                               | 386.65         | 928.00          |
| BOND XXIX-DOCO-                            | 9.20              | 3100.00                      | 0.00                               | 1291.65        | 3100.00         |
| BOND XXX-ADDCAP FOR 2011-2012 ADD CAP-     | 8.80              | 203.77                       | 0.00                               | 84.90          | 203.77          |
| BOND XXX-DOCO DRAWL ON 01-NOV-2011-        | 8.80              | 5438.00                      | 0.00                               | 2265.85        | 5438.00         |
| BOND XXXI-DOCO DRAWL ON 01-NOV-2011-       | 8.90              | 359.00                       | 0.00                               | 149.60         | 359.00          |
| BOND XXXIII-DOCO DRAWL ON 01-NOV-2011-     | 8.64              | 427.00                       | 0.00                               | 177.90         | 427.00          |
| BOND-XXXIV-ADDCAP FOR 2011-2012 Add Cap-   | 8.84              | 25.00                        | 0.00                               | 10.40          | 25.00           |
| BOND-XXXIV-DOCO DRAWL ON 01-NOV-2011-      | 8.84              | 2075.00                      | 0.00                               | 864.60         | 2075.00         |
| BOND XXXVII-ADDCAP FOR 2011-2012 Add Cap-  | 9.25              | 320.00                       | 0.00                               | 106.68         | 320.00          |
| BOND XL-ADDCAP FOR 2012-2013 ADD CAP-      | 9.30              | 691.00                       | 0.00                               | 172.74         | 691.00          |
| BOND - XLI-ADDCAP FOR 2012-2013 ADD CAP-   | 8.85              | 47.24                        | 0.00                               | 11.82          | 47.24           |
| BOND - XLI-ADDCAP FOR 2013-2014 ADD CAP-   | 8.85              | 4.76                         | 0.00                               | 1.20           | 4.76            |
| BOND - XLIII-ADDCAP FOR 2013-2014 ADD CAP- | 7.93              | 264.00                       | 0.00                               | 44.00          | 264.00          |
| <b>Total</b>                               |                   | <b>15357.77</b>              | <b>0.00</b>                        | <b>6182.59</b> | <b>15357.77</b> |





**WEIGHTED AVERAGE RATE OF INTEREST ON LOAN DURING 2014-19 TARIFF PERIOD**

(₹ in lakh)

| <b>Particulars</b>                                 | <b>2014-15</b>  | <b>2015-16</b>  | <b>2016-17</b>  | <b>2017-18</b>  | <b>2018-19</b> |
|--|-----------------|-----------------|-----------------|-----------------|----------------|
| Gross Opening Loan                                 | 15357.77        | 15357.77        | 15357.77        | 15357.77        | 15357.77       |
| Cumulative Repayments of Loans up to Previous Year | 1417.23         | 2586.46         | 3782.36         | 5040.18         | 6320.00        |
| Net Loans Opening                                  | <b>13940.54</b> | <b>12771.31</b> | <b>11575.41</b> | <b>10317.59</b> | <b>9037.77</b> |
| Add: Drawl(s) during the Year                      | 0.00            | 0.00            | 0.00            | 0.00            | 0.00           |
| Less: Repayments during the year                   | 1169.23         | 1195.90         | 1257.82         | 1279.82         | 1279.82        |
| Net Closing Loan                                   | <b>12771.31</b> | <b>11575.41</b> | <b>10317.59</b> | <b>9037.77</b>  | <b>7757.95</b> |
| Average Net Loan                                   | 13355.93        | 12173.36        | 10946.50        | 9677.68         | 8397.86        |
| Rate of Interest on Loan (%)                       | 8.9650          | 8.9638          | 8.9611          | 8.9579          | 8.9551         |
| Interest on Loan                                   | <b>1197.35</b>  | <b>1091.19</b>  | <b>980.93</b>   | <b>866.92</b>   | <b>752.04</b>  |

