

**CENTRAL ELECTRICITY REGULATORY COMMISSION
NEW DELHI**

Coram

1. **Shri K.N.Sinha , Member**
2. **Shri Bhanu Bhushan, Member**

Petition No. 116/2002

In the matter of

Petition for approval of tariff for Stage I of 400 kV Thyristor controlled series compensation project (FACTS Device) on Kanpur-Ballabgarh 400 kV S/C line at Ballabgarh in Northern Region for the period from 1.7.2002 to 31.03.2004.

And in the matter of

Power Grid Corporation of India Ltd.

.... Petitioner

Vs

1. Rajasthan Rajya Vidyut Prasaran Nigam Ltd, Jaipur
2. Himachal Pradesh State Electricity Board, Shimla
3. Punjab State Electricity Board, Patiala
4. Haryana Vidyut Prasaran Nigam Ltd, Panchkula
5. Power Development Department, Govt. of J&K, Srinagar
6. Uttar Pradesh Power Corporation Ltd., Lucknow
7. Delhi Vidyut Board, New Delhi
8. Chief Engineer, Chandigarh Administration, Chandigarh
9. Uttranchal Power Corporation Ltd, Dehradun

.....Respondents

The following were present:

1. Shri U.C. Misra, Director (Pers), PGCIL
2. Shri Umesh Chandra, ED (Comml), PGCIL
3. Shri D.D. Dhayaseelan, DGM, PGCIL
4. Shri P.C. Pankaj, AGM (Comml), PGCIL
5. Shri U.K. Tyagi, DGM, PGCIL
6. Shri C. Kannan, CM (Fin), PGCIL
7. Shri G.M. Agarwal SE(LSP), RVPN
8. Shri A.K. Tandon, EE, UPPCL
9. Shri V.K. Gupta, Consultant, PSEB
10. Shri R.K. Arora, XEN, HVPN

ORDER
(DATE OF HEARING: 1.4.2004)

In this petition, the petitioner, Power Grid Corporation of India Ltd has sought approval for tariff for Stage I of 400 kV Thyristor controlled series compensation project (FACTS Device) on Kanpur-Ballabgarh 400 kV S/C line at Ballabgarh in Northern Region for the period from 1.7.2002 to 31.03.2004 (hereinafter referred to as “the transmission assets”) based on terms and conditions of tariff contained in the Commission’s notification dated 26.3.2001, (hereinafter referred to as “the notification dated 26.3.2001”).

2. The investment approval for the transmission assets was accorded by Board of Directors of the petitioner company as per Memorandum dated 12.5.2000 at an estimated cost of Rs. 1476.00 lakh (4th quarter 1999 price), including IDC of Rs. 83.00 lakh).

3. The asset has been declared under commercial operation w.e.f. 1.7.2002. The completion cost of this asset is stated to be Rs. 1499.18 lakh.

4. The petitioner has sought approval for transmission charges (based on cost of Rs.1499.18 lakh as on 31.3.2003) as under:

(Rs. in lakh)

Transmission Tariff	2002-2003 (9 months)	2003-2004
Interest on Loan	92.51	122.24
Interest on Working Capital	4.00	5.45
Depreciation	40.31	53.97
Advance against Depreciation	0.00	0.00
Return on Equity	45.48	61.63
O & M Expenses	11.15	15.75
Total	193.44	259.04

5. The details furnished by the petitioner in support of its claim for Interest on Working Capital are as extracted below:

(Rs. in lakh)		
	2002-2003	2003-2004
Spares	4.28	5.02
O & M expenses	1.24	1.31
Receivables	42.99	43.17
Total	48.51	49.50
Rate of Interest	11.00%	11.00%
Interest	5.34	5.45
Pro rata Interest	4.00	

6. In addition, the petitioner has prayed for approval of other charges like Income Tax, incentive, Development Surcharge, late payment surcharge, other statutory taxes, levies, cess, filing fee, etc in terms of the notification dated 26.3.2001.

CAPITAL COST

7. As laid down in the notification dated 26.3.2001, the project cost, which includes capitalised initial spares for the first 5 years of operation, as approved by CEA or an appropriate independent agency, other than Board of Directors of the generating company, as the case may be, shall be the basis for computation of tariff. The notification dated 26.3.2001 further provides that the actual capital expenditure incurred on completion of the project shall be the criterion for the fixation of tariff. Where the actual expenditure exceeds the approved project cost the expenditure as approved by the CEA or an appropriate independent agency, as the case may be, shall be deemed to be the actual capital expenditure for the purpose of determining the tariff, provided that excess expenditure is not attributable to the 'Transmission Utility' or its suppliers or contractors and provided further that where a transmission services agreement entered into between the Transmission Utility and the beneficiary

provides a ceiling on capital expenditure, the capital expenditure shall not exceed such ceiling.

8. As per the auditor's certificate dated 6.10.2003 furnished by the petitioner, the actual completion cost of the transmission line is Rs 1499.18 lakh. Based on the audited expenditure submitted by the petitioner, the gross block, including IDC of Rs 139.96 lakh (indicated in the auditor's certificate), is worked out as under:

Expenditure up to date of commercial operation (1.7.2002):	Rs 1486.75 lakh
Gross block on date of commercial operation:	Rs 1486.75 lakh
Expenditure from date of commercial operation to 31.3.2003:	Rs. 12.43 lakh
Gross block as on 31.3.2003 :	Rs 1499.18 lakh
Expenditure from 01.04.2003 to 31.03.2004:	Nil
Gross block as on 31.03.2004 :	Rs 1499.18 lakh
Total completion cost:	Rs 1499.18 lakh

(Initial spares included in above is Rs.53.23 lakh.

9. As per the investment approval dated 12.5.2000 accorded by Board of Directors of the petitioner company, the transmission assets were scheduled for commissioning within 14 months from the date of placing of order with BHEL. The order is stated to have been placed with BHEL on 15.9.2000. Therefore, the transmission assets were to be commissioned by December 2000. However, these assets have been declared under commercial operation w.e.f 1.7.2002. Thus there has been a time over-run of about 7 months.

10. The petitioner has furnished detailed explanation with regard to time over-run. It has been submitted that the transmission assets were conceived for the first time in the country in 400 kV system as R&D project. The execution of the transmission assets involved participation of a number of outside agencies like BHEL, CPRI, IIT, etc for design, engineering, system studies including control philosophy, and also

involved NTPC for integration of the transmission asset in the network. During the detailed studies carried out by the specialised institutions, a number of changes like switchover from conventional relay to numerical relay, modification of supports, protection coordination and system studies had to be carried out, resulting in utilisation of longer time. The coordination of the transmission assets in the then existing network also required changes in protection philosophy at the power stations belong to NTPC. The petitioner is also stated to have taken up the matter with the customs authorities for reduction in customs duties as R&D project.

11. RRVPNL has suggested that if any penalty for late completion of the transmission assets has been recovered from BHEL, it should be accounted for in the tariff. It has been explained on behalf of the petitioner that no liquidated damages have been imposed on BHEL.

12. It is noticed that a Committee of experts under the Chairmanship of Chairman, CEA was constituted by Ministry of Power, vide order dated 30.12.1991 to consider the development of Flexible A.C. Transmission System (FACTS) technology for India. The representatives of specialised government agencies like BHEL and CPRI were also present on the committee. The committee decided that the FACTS project be taken up as R & D scheme jointly by CEA, CPRI, BHEL, POWERGRID and some of the State Electricity Boards on the lines of national HVDC project. This Flexible A.C. Transmission Scheme was proposed in the sixth meeting of Standing Committee of Northern Region on 10.11.1998 when it was agreed that under Flexible A.C. Transmission Scheme, a total of 55% compensation on 400 kV Kanpur-Ballabgarh S/C line be provided. Of this, 35% fixed series compensation was to be provided by

the petitioner under Stage I and the remaining 20% variable series compensation (under Stage II) was to be funded by BHEL. The constituents have to share the cost for fixed series compensation only. Therefore, in our opinion, non-imposition of any penalty or liquidated damages on BHEL, a partner in the research venture, on account of delay seems to be reasonable.

13. On consideration of the above noted facts, we are satisfied that the delay in commissioning of the transmission assets is not attributable to the petitioner as this was beyond its control. In view of this, the gross block of Rs. 1486.75 lakh on the date of commercial operation as indicated by the petitioner based on auditor's certificate has been considered.

ADDITIONAL CAPITALISATION

14. The notification dated 26.3.2001 provides that tariff revisions during the tariff period on account of capital expenditure within the approved project cost incurred during the tariff period may be entertained by the Commission only if such expenditure exceeds 20% of the approved cost. In all cases, where such expenditure is less than 20%, tariff revision shall be considered in the next tariff period.

15. The petitioner has claimed an amount of Rs. 12.43 lakh as additional capital expenditure on works for the period after 1.7.2002. As the additional expenditure is less than 20% of the approved capital cost, the question of considering additional capitalisation on works at this stage does not arise.

SOURCES OF FINANCING. DEBT – EQUITY RATIO

16. As per Para 4.3 of the notification dated 26.3.2001, capital expenditure of the transmission system shall be financed as per approved financial package set out in the techno-economic clearance of CEA or as approved by an appropriate independent agency, as the case may be.

17. The petitioner has claimed tariff by taking debt and equity in the ratio of 74.93:25.07 on actual basis. As per the investment approval accorded by the Board of Directors without specifying the exact debt-equity ratio, the actual debt-equity ratio as claimed by the petitioner has been considered. Accordingly, an amount of Rs. 372.75 lakh has been considered towards equity and an amount of Rs. 1114.00 lakh on account of loan.

INTEREST ON LOAN

18. As provided in the notification dated 26.3.2001, interest on loan capital is to be computed on the outstanding loans, duly taking into account the schedule of repayment, as per financial package approved by CEA or any independent agency.

19. In the calculation, the interest on loan has been worked by considering the gross amount of loan, repayment for the year 2002-03 and 2003-04 and rate of interest etc. as per the loan details for the assets commissioned after 31.3.2002 as submitted by the petitioner vide affidavit dated 16.2.2005.

20. On the basis of the details of loan, repayments and rate of interest, etc on record, interest on loan has been worked out as under:

(Rs. in lakh)

	2002-03	2003-04
Gross Loan -Opening	1114.00	1114.00
Cumulative Repayment up to the previous Year	0.00	0.00
Net Loan-Opening	1114.00	1114.00
Repayment during the year	0.00	13.40
Net Loan-Closing	1114.00	1100.60
Interest	92.51	122.23

21. The necessary details in support of interest on loan are extracted below:

(Rs. in lakh)

Details of Loan	2002-03	2003-04
No. of days in the Year	365	366
Bond-IX		
Gross Loan -Opening	134.00	134.00
Cumulative Repayment up to Previous Year	0.00	0.00
Net Loan-Opening	134.00	134.00
Repayment during the year	0.00	13.40
Net Loan-Closing	134.00	120.60
Rate of Interest	12.25%	12.25%
Interest	12.32	15.41
Repayment Schedule	10 Annual Instalments from 22.08.2003	
Bond-X		
Gross Loan -Opening	980.00	980.00
Cumulative Repayment up to Previous Year	0.00	0.00
Net Loan-Opening	980.00	980.00
Repayment during the year	0.00	0.00
Net Loan-Closing	980.00	980.00
Rate of Interest	10.90%	10.90%
Interest	80.19	106.82
Repayment Schedule	12 Annual Instalments from 21.06.2004	
Total Loan		
Gross Loan -Opening	1114.00	1114.00
Cumulative Repayment up to Previous Year	0.00	0.00
Net Loan-Opening	1114.00	1114.00
Repayment during the year	0.00	13.40
Net Loan-Closing	1114.00	1100.60
Interest	92.51	122.23

DEPRECIATION

22. With regard to depreciation, para 4(b) of the CERC notification dated 26.3.2001 provides:

- (i)* The value base for the purpose of depreciation shall be the historical cost of the asset.
- (ii)* Depreciation shall be calculated annually as per straight-line method at the rate of depreciation as prescribed in the Schedule attached to the notification.

Provided that the total depreciation during the life of the project shall not exceed 90% of the approved Original Cost. The approved original cost shall include additional capitalisation on account of foreign exchange rate variation also.
- (iii)* On repayment of entire loan, the remaining depreciable value shall be spread over the balance useful life of the asset.
- (iv)* Depreciation shall be chargeable from the first year of operation. In case of operation of the asset for part of the year, depreciation shall be charged on pro-rata basis.
- (v)* Depreciation against assets relating to environmental protection shall be allowed on case-to-case basis at the time of fixation of tariff subject to the condition that the environmental standards as prescribed have been complied with during the previous tariff period.

23. The petitioner has claimed the depreciation on the capital expenditure of Rs.1499.18 lakh in accordance with above principles.

24. The depreciation for individual items of capital expenditure has been calculated on the capital cost of Rs. 1486.75 lakh at the rates as prescribed in the notification dated 26.3.2001. While approving depreciation component of tariff, the weighted average depreciation rate of 3.60% has been worked out. The break up of the capital cost has been considered as per the details furnished by the petitioner. The necessary calculations in support of calculation of weighted average rate of depreciation are as under:

	Total Cost (Rs. in lakh)	Approved capital cost (Rs. in lakh)	Rate of Depreciation	Depreciation (Rs. in lakh)
Capital Expenditure as on 31.8.2001				
Land	0.00		0%	0.00
Building & Other Civil Works	0.00		1.80%	0.00
Transmission Line	1486.75		3.60%	53.52
Sub-Station Equipment	0.00		2.57%	0.00
PLCC	0.00		6.00%	0.00
Total	1486.75	1476.00		53.52

25. The calculations in support of depreciation allowed are appended hereinbelow:

(Rs. in lakh)			
		2002-03	2003-04
Rate of Depreciation	3.60%		
Depreciable Value	1338.08		
Balance Useful life of the asset			
Remaining Depreciable Value		1338.08	1297.94
Depreciation		40.14	53.52

ADVANCE AGAINST DEPRECIATION

26. In addition to allowable depreciation, the petitioner becomes entitled to Advance Against Depreciation when originally scheduled loan repayment exceeds the depreciation allowable as per schedule to the notification dated 26.3.2001. Advance Against Depreciation is computed in accordance with the following formula:

AAD = Originally scheduled loan repayment amount subject to a ceiling of 1/12th of original loan amount minus depreciation as per schedule.

27. The petitioner has not claimed advance against depreciation.

28. For working out Advance Against Depreciation, 1/12th of the loan as per the petition has been considered while repayment of loan as worked out above has been taken as repayment of the loan during the year. The petitioner is not entitled to Advance Against Depreciation as calculated below:

(Rs. in lakh)

Advance Against Depreciation	2002-03	2003-04
1/12th of Gross Loan(s)	92.83	92.83
Scheduled Repayment of the Loan(s)	0.00	13.40
Minimum of the above	0.00	13.40
Depreciation during the year	40.14	53.52
Advance Against Depreciation	0.00	0.00

OPERATION & MAINTENANCE EXPENSES

29. In accordance with the notification dated 26.3.2001, Operation and Maintenance expenses, including expenses on insurance, if any, are to be calculated as under:

- (a) Where O&M expenses, excluding abnormal O&M expenses, if any, on sub-station (OMS) and line (OML) are separately available for each region, these shall be normalised by dividing them by number of bays and line length respectively. Where data as aforesaid is not available, O&M expenses in the region are to be apportioned to the sub-station and lines on the basis of 30:70 ratio and these are to be normalised as below:

O&M expenses per Unit of the line length in Kms (OMLL) =
Expenses for lines (OML)/Average line length in Kms (LL)

O&M expenses for sub-stations (OMBN) = O&M expenses for
substations (OMB)/Average number of bays (BN)]

- (b) The five years average of the normalised O&M expenses for lines and for bays for the period 1995-96 to 1999-2000 is to be escalated at 10% per annum for two years (1998-99 and 1999-2000) to arrive at normative O&M expenses per unit of line length and per bay for 1999-2000.
- (c) The normative O&M per unit length and normative O&M per bay for the year 1999-2000 for the region derived in the preceding paragraph is to be escalated @ 6% per annum to obtain normative values of O&M expenses per unit per line length and per bay in the relevant year. These normative values are to be multiplied by line length and number of bays (as the case may be) in a given system in that year to compute permissible O&M expenses for the system.
- (c) The escalation factor of 6% per annum is to be used to revise normative base figure of O&M expenses. Any deviation of the escalation factor computed from the actual inflation data that lies within 20% of the notified escalation factor of 6% shall be absorbed by utilities/beneficiaries.

30. The different elements of Operation & Maintenance expenses have been considered in the succeeding paragraphs in the light of provisions of the notification dated 26.3.2001 based on the data available since 1995-96.

Employee Cost

31. The petitioner has, inter alia, claimed incentive and *ex gratia* as a part of employee cost. The petitioner was asked to specify the amount of minimum statutory bonus paid to its employees under the Payment of Bonus Act. The petitioner vide its affidavit dated 6.2.2003 has stated that the incentive paid to employees does not include minimum statutory bonus. The petitioner has further stated that the *ex gratia* was being paid in lieu of bonus, as is customary and a normal practice followed in private and public sectors. The petitioner has also furnished a write-up on Incentive scheme in support of the claim. It has been clarified on behalf of the petitioner that even the top management of the petitioner company is paid incentive and *ex gratia* included as a part of employee cost in O&M expenses claimed. The payment of incentive other than the statutory minimum bonus is at the discretion of the petitioner company and should be borne out of its profits or incentive earned from the respondents for higher availability of the Transmission System. In view of the above, the incentive and *ex gratia* payments made by the petitioner to its employees have been kept out of consideration for calculation of employee cost.

32. The petitioner was directed to furnish details of the arrears on account of pay and allowances for the period prior to 1995-96, but paid between 1995-96 to 1999-2000. The petitioner has submitted the details of such arrears, amounting to Rs. 14.99 lakh and Rs 19.33 lakh paid for Northern Region during 1995-96 and 1996-97. Similarly, the arrears for the previous years included in the employee cost for 1995-96 and 1996-97 for Corporate Office were stated to be Rs. 9.61 lakh and Rs. 35.60 lakh. The petitioner has also submitted that the arrears on account of pay revision from 01.01.97 to 31.03.2000 have been paid during the years 2000-01 and 2001-02 also.

The amounts of these arrears as claimed by the petitioner are Rs. 362.56 lakhs and Rs. 263.86 lakhs for Northern Region and Rs. 297.13 lakh and Rs. 109.95 lakh for the Corporate Office for the years 2000-01 and 2001-02 respectively. The petitioner has prayed that the arrears on account of pay and allowances for the period prior to 1995-96 should be deducted while those pertaining to the period from 1995-96 to 1999-2000 but paid subsequent to 1999-2000 should be added to O&M charges. The petitioner has argued that since these pay arrears pertain to the period being considered for fixation of normative O&M, the arrears should be considered while fixing the normative O&M. We find the submission of the petitioner to be logical and have considered the submission in the calculation of employee cost.

Repair & Maintenance Expenses

33. The petitioner has submitted that the increase of 152.77 % in Repair & Maintenance expenses in 1997-98 (Rs 1121.85 lakh) over the previous year (Rs 443.82 lakh) is due to major repair of converter transformer under HVDC project. HVPNL has prayed for exclusion of such abnormal charges for calculating average O&M expenses. It is noted that the converter transformers in the Rihand-Dadri HVDC project have been under outage several times, which is not a normal phenomenon. It may be mentioned that in view of repeated outages in converter transformers, the petitioner has procured 3rd spare transformer for which the Commission has approved the tariff. In view of this, such major repair has been considered as abnormal and hence increase in expense has been limited to Rs 532.58 lakh (i.e. 20% over the previous year). In the next year i.e. 1998-99, the petitioner has claimed Repair and Maintenance expenses of the same order (Rs 1131.38 lakh) as in 1997-98. Thus, the Repair and Maintenance expenses in 1998-99 are also substantially high. Hence, in

this year also the increase has been limited to Rs 639.10 lakh (i.e. 20% over the expenses considered admissible in previous year) for the purpose of normalisation. The abnormal increase of Repair and Maintenance expenses during 1997-98 and 1998-99 is evident from the O&M expenses for the year 1999-2000, which is Rs. 602.4 lakh. However, if any major repairs are undertaken during the tariff period covered by this order, the petitioner may approach the Commission with proper justification to claim the actual expenses as a part of O&M expenses.

Power Charges

34. In case of Corporate Office, the power charges as claimed by the petitioner have been considered in the calculation of O&M expenses. As regards Northern Regional Transmission System (for short “ the NRTS”) the petitioner was directed to submit break up of power charges between sub-station facilities and residential colonies. The petitioner expressed its inability to furnish the data as it was not maintained. However, the petitioner has furnished details of power consumption for the residential colony in Western and Eastern Regions, which work out to be in the range of 20% of the total power charges. On the same basis, the power charges for the residential colony have been considered as 20% of total power charges claimed for Northern Region. As power charges for the residential colony need to be recovered from the employees, admissibility of power charges in case of the NRTS has been limited to 80% of the total claim.

Insurance

35. It has been noted that the petitioner has a policy of self-insurance for which it has created the insurance reserve. The insurance charges claimed by the petitioner

are credited to the insurance reserve. The petitioner was directed to furnish the management policy on creation of insurance reserve, items of loss secured and the conditions thereto. The petitioner has submitted insurance policy of the petitioner company under affidavit dated 6.2.2003. The key features of the policy submitted by the petitioner are as under:

- (a) Insurance reserve is created @ 0.1% on gross value of fixed assets at the close of the year, to meet the future losses arising from uninsured risks, except machinery breakdown for valve hall of HVDC, and fire risk of HVDC equipment and SVC sub-stations.
- (b) The policy generally covers following:
 - (i) Fire, lightning, explosion/implosion, and bush fire
 - (ii) Natural calamity: flood, earthquake, storm, cyclone, typhoon, tempest, hurricane, tornado, subsidence and landslide
 - (iii) Riot, strike/ malicious and terrorist damage
 - (iv) Theft, burglary, Missile testing equipment, impact damage due to rail/ road or animal, aircraft and articles dropped there from.
- (c) The losses of assets caused by the above causes are adjusted against insurance reserve as per the corporation guidelines.
- (d) The amount so set aside in the insurance reserve has not been separately claimed from the respondents and the expenses have been met from the permitted O&M charges under the tariff.

36. The petitioner has stated that the policy of self-insurance has also been followed by NHPC, where 0.5% per annum of the gross block of O&M projects is transferred to self-insurance reserve account. It has also been informed that the rate

of 0.1% as booked under O&M expenses towards self-insurance reserve is lower than the insurance premium (0.22%) being charged by the insurance companies for the risks covered in the self-insurance policy. In support of this claim, the petitioner has placed on record a letter from Reliance General Insurance Company quoting for the insurance rate of the assets covered in the self-insurance policy of the petitioner company.

37. In view of the explanation furnished on behalf of the petitioner, the insurance charges as claimed have been considered in O&M expenses. We, however, make it explicit that the self-insurance provided by the petitioner is for replacement of the damaged assets and the beneficiaries shall not be charged anything in case of damage due to any of the events mentioned in the insurance policy.

38. In case of Training & Recruitment expenses, Communication expenses, Traveling, Rent, and Miscellaneous Expenses as claimed by the petitioner have been considered for calculation, both in the case of the NRTS as well as Corporate Office.

Other Expenses

39. In case of NRTS, under the subhead "provisions", the petitioner has claimed amount of Rs 10.69 lakh, Rs 30.08 lakh and Rs 5.71 lakh for the years 1997-98, 1998-99 and 1999-2000 respectively for loss of stores. Similarly, amount of Rs 5.15 lakh in 1998-99 has been claimed on account of writing off of advance. These have not been considered admissible, since, these items are controllable by the petitioner and reflect the managerial efficiency of the petitioner. In case of Corporate Office, following expenses have not been admitted for reimbursement:

- (a) Donation of Rs. 0.05 lakh, Rs. 30 lakh, Rs. 34.78 lakh and Rs. 600.03 lakh for the years 1995-96, 1996-97, 1898-99 and 1999-2000, as these donations are not related to transmission business. The expenditure on account of the donations need be borne by the petitioner out of other profits of the corporation.
- (b) Provisions of Rs. 1107.61 lakh, Rs. 385.8 lakh and Rs. 0.27 lakh for the year 1996-97, 1997-98 and 1999-2000. These provisions were made for the loss of stores in Eastern Region and North Eastern Region, for bad and doubtful debt in Northern Region and for shortage of store in North Eastern Region. As all these items are controllable by the petitioner and reflect the managerial efficiency. However, an amount of Rs. 11.14 lakh on account of fire at the corporate office in 1998-99 has been considered as admissible under the head provisions.
- (c) Legal expenses amounting to Rs. 2.65 lakh in the Corporate Office on legal opinion on CERC matters have not been allowed in line with the Commission's policy of allowing only the fees for the petitions filed in the Commission. However, other legal expenses for disputes related to compensation, contracts, service matters and labour cases have been admitted.

Recoveries

40. The details of the recoveries for the NRTS and the Corporate Office were furnished by the petitioner vide affidavit dated 6th February 2003. The petitioner in the aforesaid affidavit also furnished the "complete details" of the recoveries for the NRTS. According to the petitioner, the income from sale of bid documents has

already been adjusted for under the sub-head Tender Expenses under the head Other Expenses. Hence, income under this sub-head has not been considered in the recovery for the NRTS as well as Corporate Office. Similarly, electricity charges recovered from employees residential buildings and other residential buildings have not been considered under the head “recovery” as 20% of the power charges for colony consumption have been deducted in case of the NRTS.

Allocation of Corporate Office Expenses to Various Regions

41. The petitioner has submitted the method for allocation of Corporate Office expenses to various Regions. The key steps in the apportionment of Corporate Office expenses among the regions are as under:

- i) Expenses booked under Training & Recruitment, Directors sitting fees, provisions, R&D, Write off of fixed assets/ non-operating expenses and donations are considered exclusively as O&M expenses.
- ii) After deducting these exclusive O&M expenses, the balance Corporate Office expenses are allocated in the ratio of Transmission charges to annual Capital outlay to obtain expenses allocated to O&M and construction activity.
- iii) The allocation to O&M activity obtained in step (ii) is added to exclusive O&M expenses obtained in step (i) to arrive at total O&M expenses in the Corporate Office.
- iv) RLDC expenses are then deducted from the total O&M expenses obtained in step (iii) to arrive at O&M expenses allocated to transmission business.

- v) O&M expenses allocated to transmission business are then allocated to various regions in the ratio of their respective transmission charges.

42. The methodology adopted by the petitioner for allocation of Corporate Office O&M expenses has been approved and followed in the calculation of O&M expenses. The comparative statement of O&M expenses claimed by the petitioner and those allowed and considered for the years 1995-96 to 1999-2000 for the purpose of computation of O&M expenses for the tariff period are given herein below:

**DETAILS OF O&M EXPENSES FOR POWERGRID SYSTEM IN
NORTHERN REGION**

(Rs. in Lakh)

Items	1995-96		1996-97		1997-98		1998-99		1999-2000	
	As per Petitioner	As allowed for	As per Petitioner	As allowed for	As per Petitioner	As allowed for	As per Petitioner	As allowed for	As per Petitioner	As allowed for
Employee Cost	1475.76	1312.61	1651.14	1485.26	2224.24	2266.33	2686.78	2701.83	3287.71	2929.61
Repair & Maintenance	373.53	373.53	443.82	443.82	1121.85	532.58	1131.38	639.10	602.04	602.04
Power Charges	351.00	280.80	501.27	401.02	486.21	388.97	497.64	398.11	602.04	481.63
Training & Recruitment	7.88	7.88	9.54	9.54	11.57	11.57	13.29	13.29	11.57	11.57
Communications	81.37	81.37	69.53	69.53	100.32	100.32	85.82	85.82	75.13	75.13
Traveling	201.61	201.61	208.75	208.75	274.35	274.35	329.98	329.98	347.30	347.30
Printing & Stationery	25.14	25.14	33.62	33.62	30.15	30.15	26.65	26.65	27.59	27.59
Rent	14.93	14.93	15.79	15.79	24.54	24.54	23.48	23.48	20.86	20.86
Miscellaneous Expenses	342.46	342.46	402.74	402.74	495.03	495.03	619.64	619.64	632.82	632.82
Insurance	406.59	406.59	542.03	542.03	719.81	719.81	640.90	640.90	725.33	725.33
Others	215.95	215.95	150.09	150.09	292.18	281.49	188.39	145.16	237.43	231.72
Corporate Expenses Allocation	949.51	929.40	1216.57	598.75	1191.95	1028.16	1068.85	1066.49	1348.99	1090.89
TOTAL	4445.73	4192.27	5244.89	4360.93	6972.20	6153.30	7312.80	6690.45	7918.81	7176.49
Less : Recoveries		44.79		24.31		52.45		13.88		39.17
Net O&M Expenses	4445.73	4147.48	5244.89	4336.62	6972.20	6100.85	7312.80	6676.57	7918.81	7137.32

Method of Normalizing O&M Expenses

43. The following formulae for calculation of normative O&M expenses as per the notification dated 26.3.2001, as amended vide Central Electricity Regulatory Commission (Terms and Conditions of Tariff) (Second Amendment) Regulations, 2003 published in the Gazette of India on 2.6.2003 have been followed:

$$AVOMLL = \frac{1}{5} \sum_{i=1995-1996}^{1999-2000} \frac{|OML_i|}{|LL_i|}$$

$$AVOMBN = \frac{1}{5} \sum_{i=1995-1996}^{1999-2000} \frac{|OMS_i|}{|BN_i|}$$

Where:

AVOMLL and AVOMBN are average normalized O&M expenses per Ckt. km of line length and per bay respectively.

OML_i and OMS_i are O&M expenses for the lines and for the sub-stations for the ith year respectively.

LL_i and BN_i are the total line length in Ckt. km and total number of bays in the ith year respectively.

44. As per the above method, AVOMLL and AVOMBN are calculated based on the data for the years 1995-96 to 1999-2000. These normalized averages correspond to the year 1997-98. After escalating these averages by 10% per annum for two years, the normative O&M expenses for the base year 1999-2000 have been obtained. Normative O&M expenses for subsequent years are obtained by escalating these normative figures by 6% per annum. Following table gives comparison of the normative O&M expenses as calculated by the petitioner and as per our calculations allowed for the base year i.e. 1999-2000 and afterwards:

NORMALISED O&M EXPENSES FOR NORTHERN REGION

S. NO.	Items	(Rs. in Lakh)									
		1995-96	1996-97	1997-98	1998-99	1999-2000	Total for five years 95-96 to 99-00	2000-01	2001-02	2002-03	2003-04
1	Total O&M expenses(Rs. in lakh)	4147.48	4336.62	6100.85	6676.57	7137.32					
2	Abnormal O&M expenses	0.00	0.00	57.64	107.13	99.08	263.85				
3	Normal O&M expenses (S.No. 1 -S.NO. 2)	4147.48	4336.62	6043.21	6569.44	7038.24					
4	OML (O&M for lines)= 0.7 X S. NO.3	2903.24	3035.63	4230.25	4598.61	4926.77	19694.50				
5	OMS (O&M for substation) = 0.3XS.NO.3	1244.24	1300.99	1812.96	1970.83	2111.47	8440.49				
6	Line length at beginning of the year in Kms.	9622.13	9622.13	9743.48	10561.88	10819.55					
7	Line length added in the year in Kms.	0.00	121.35	818.40	257.67	1705.07					
8	Line length at end of the year in Kms.	9622.13	9743.48	10561.88	10819.55	12524.62					
9	LL (Average line length in the Region)	9622.13	9682.81	10152.68	10690.72	11672.09	51820.43				
10	NO. of bays at beginning of the year	157	157	161	183	185					
11	NO. of bays added in the year	0	4	22	2	31					
12	NO. of bays at the end of the year	157	161	183	185	216					
13	BN (Average number of bays in the Region)	157.0	159.0	172.0	184.0	200.5	872.50				
14	AVOMLL(OML/LL)	0.302	0.314	0.417	0.430	0.422	1.884				
15	AVOMBN(OMS/BN)	7.925	8.182	10.540	10.711	10.531	47.890				
16	NOMLL (allowable O&M per unit of line length)			0.3768	0.4145	0.4560		0.4560	0.5123	0.5431	0.5756
17	NOMBEN (Allowable O&M per bay)			9.5780	10.5358	11.5894		11.5894	12.2847	13.0218	14.6313
	NOMLL (as calculated by petitioner)			0.42				0.51	0.54	0.57	0.64
	NOMBEN (as calculated by petitioner)			10.75				13.01	13.79	14.62	16.43

45. The differences in NOMLL and NOMBAN as calculated by the petitioner and as allowed are mainly on account of certain expenses disallowed by us as explained in preceding paragraphs. Using these normative values, O&M charges have been calculated.

46. In our calculations the escalation factor of 6% per annum has been used. In accordance with the notification dated 26.3.2001, if the escalation factor computed from the observed data lies in the range of 4.8% to 7.2%, this variation shall be absorbed by the petitioner. In case of deviation beyond this limit, adjustment shall be made on by applying actual escalation factor arrived at on the basis of weighted price index of CPI for industrial workers (CPI_IW) and index of selected component of WPI (WPI_TR).

47. The details of O&M expenses allowed are given hereunder:

2002-03			2003-04		
Line length in Ckm	No. of bays	O&M expenses (Rs. in lakh)	Line length in Ckm	No. of bays	O&M expenses (Rs. in lakh)
0	1	10.35	0	1	14.63

48. Series compensation installation (the equipment covered in the present petition) is very different from a sub-station bay. The petitioner has, however, equated it with a sub-station bay for claiming O&M expenses. The Commission too has not specified so far any specific criterion for determination of O&M expenses for such special equipment. We have, therefore, considered O&M expenses for the subject Series compensation equipment to be equal to that for a sub-station bay, for the present.

RETURN ON EQUITY

49. As per the notification dated 26.3.2001, return on equity shall be computed on the paid up and subscribed capital and shall be 16% of such capital. It further provides that premium raised by the Transmission Utility while issuing share capital & investment of internal resources created out of free reserve of the existing utility, if any, for the funding of the project, shall also be reckoned as paid up capital for the purpose of computing the return on equity, provided such premium amount and internal resources are actually utilised for meeting the capital expenditure of the Transmission project and forms part of the approved financial package as set out in the techno-economic clearance accorded by the Authority.

50. Equity of Rs.372.75 lakh has been considered for the purpose of tariff. On this basis, the petitioner shall be entitled to return on equity each year during the tariff period as under:

2002-03 Rs. 44.73 lakh

2003-04 Rs. 59.64 lakh

INTEREST ON WORKING CAPITAL

51. As provided in the notification dated 26.3.2001, the interest on working capital shall cover:

- (a) Operation and maintenance expenses (cash) for one month;
- (b) Maintenance spares at a normative rate of 1% of the capital cost less 1/5th of the initial capitalised spares. Cost of maintenance spares for each subsequent year shall be revised at the rate applicable for revision of expenditure on O & M of the transmission system; and

(c) Receivables equivalent to two months' average billing calculated on normative availability level, which is 98%.

52. In our calculations, maintenance spares for the year 2002-03 and 2003-04 have been worked out on the basis of capital expenditure up to the date of commercial operation. A deduction of 1/5th of initial capitalised spares has been made therefrom. Thereafter, the amount has been escalated @ 6% of the maintenance expenses for 2002-03 to arrive at maintenance spares for the year 2003-04.

53. The petitioner has claimed interest on working capital at the rate of 11%, based on annual SBI PLR as on the date of commercial operation, which has been allowed separately by the Commission in certain other petitions and, therefore, the same has been allowed here also despite the objection of some of the respondents. The detailed calculations in support of interest on working capital are as under:

Interest on Working Capital

(Rs. in lakh)

Working Capital		2002-03	2003-04
Rate of Escalation for maintenance spares		6%	6%
Maintenance Spares	1%	14.87	
Less: Capitalised initial spares		10.65	
		4.22	4.41
O & M expenses		1.15	1.22
Receivables		42.60	42.55
Total		47.97	48.18
Rate of Interest		11.00%	11.00%
Interest		3.96	5.30

TRANSMISSION CHARGES

54. In the light of above discussion, we approve the transmission charges as given in the Table below:

TABLE

(Rs. in lakh)

Transmission Tariff	2002-03	2003-04
Interest on Loan	92.51	122.23
Interest on Working Capital	3.96	5.30
Depreciation	40.14	53.52
Advance against Depreciation	0.00	0.00
Return on Equity	44.73	59.64
O & M Expenses	10.35	14.63
Total	191.69	255.33

55. The difference between the petitioner's claim and the transmission charges being allowed for different elements is primarily on account of difference in the capital cost considered.

56. In addition to the transmission charges, the petitioner shall be entitled to other charges like income tax, incentive and other cess and taxes in accordance with the notification dated 26.3.2001 subject to directions if any, of the superior courts. The petitioner shall also be entitled to recovery of filing fee of Rs 2 lakh, which shall be recovered from the respondents in five monthly installments of Rupees forty thousand each and shall be shared by the respondents in the same ratio as other transmission charges. This is subject to confirmation that the amount is not already included in O&M charges.

57. The petitioner is already billing the respondents on provisional basis in accordance with the Commission's interim orders. The provisional billing of tariff shall be adjusted in the light of final tariff now approved by us.

58. The transmission charges approved by us shall be included in the regional transmission tariff for Northern Region and shall be shared by the respondents in accordance with the notification dated 26.3.2001.

59. This order disposes of Petition No. 116/2002.

Sd/-
(BHANU BHUSHAN)
MEMBER

Sd/-
(K.N. SINHA)
MEMBER

New Delhi dated the 23rd March 2005